

Construction division
Advice for giving credit to contractors/suppliers.

SI No. – site bills register	1105	Date - site bills register	22/01/22			
Company Name:	GVRC	Site:	Tinnopolis			
Name of Contractor	M. Ehadoo					
Nature of work	2121, OHT & fence, external drain & waterline and (P Sanitary work					
Work done	From Date	To Date	Contractors bill no			
	28-07-2021	23-12-2021				
Sl No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Towards 2121,	1.00	250000.00	lum-sum	250000.00	
2.	(Stage I to					
3.	Stage IV)					
4.	OHT & fence					
5.	plumbing work,					
6.	external drain					
7.	& waterline work					
8.	and (P Sanitary					
9.	work					
10.						
11.	Total:				250000.00	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.		PO/WO date:				
Remarks :						
Approved by Project Manager	Approved by Design Team		Approved by M.D.			
Date:	Date:		Date:			
Sign: <i>H. Jolly</i>	Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey, civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet

*** Khudoos

Estimate Sheet

Md. Khudoos

ESTIMATE SHEET

Company Name:

Project:

GVRC

Innopolis

Approved by: T. Madhu

Sign:

Work Description :

Towards 2727 block, OHT and terrace plumbing work, extranal drain and waterline and CP sanitary work

Contractor:

Md. Khudoos

Work start date: 28-09-2021

Prepared By:

Md. Anwar Baig

Work end date: 27-12-2021

Date: 22-01-2022

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	2727 Block (Stage 1 to Stage 4)	OHT & terrace plumbing work, extranal drain & waterline work and CP sanitary work	1.00	lumsun	2,50,000.00	2,50,000.00	
Total Amount							2,50,000.00

Block	Floor	Cummode qty	Basin qty	Urinal qty	Our Rate	Amount	Asking Rate	Amount
1	2727 Ground	12	10	6	17,000	51,000	2714	75992
2	2727 1st	12	10	6	17,000	51,000	2714	75992
3	2727 2nd	12	10	6	17,000	51,000	2714	75992
4	2727 3rd	12	10	6	17,000	51,000	2714	75992
		48	40	24		2,04,000		303968

20-07-2021

Note: as per our instruction rate 1821 per fitting
asper asking rate is 2714 per fitting

* Work includes all bathroom
and terrace + duct connection
+ OMT

* Work includes connection to sumps, bore wells, etc.

Sattar
Rs. 2,59,000/-
No GST. Rate Pay

APPROVED FOR CONSTRUCTION
20 JUL 2021
SOHAM MGD
MANAGING DIRECTOR