


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1103		Date - site bills Register		28-01-2022	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Ravichand					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		10-01-2022		23-01-2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-902						
2.	Tiles flooring	1391.00	13.00	sft	18,083.00		
3.	Toilets	600.00	16.00	sft	9,600.00		
4.	Kitchen & utility	140.00	13.00	sft	1,820.00		
5.	skirting 3"	428.00	13.00	sft	5,564.00		
6.	B-1002						
7.	Tiles flooring work	1391.00	13.00	sft	18,083.00		
8.	Toilets	600.00	16.00	sft	9,600.00		
9.	kitchen & utility	140.00	13.00	sft	1,820.00		
10.	skirting 3"	428.00	13.00	sft	5,564.00		
11.	Total:				70,134.00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 29/01/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET										
Company Name:		MPPPL			Approved			S V Subba Reddy		
Project:		May Flower Platinum								
Work Description:		Tiles work at B-902, B-1002								
Name of the Contractor		Ravichand								
Prepared By		K.Narendar Reddy								
Date:		28-01-2022								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
Tiles work at B-902-2140 sft flat										
1	Tiles flooring work	Flooring work - 2140 sft	1.00	1.00	1.00	1.00	1.00	nos		
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	1.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	600.00	
4	Skirting	Skirting 3" - 20 % of SBUA	428.00	1.00	1.00	1.00	428.00	ft	140.00	
Tiles work at B-1002-2140 sft flat										
1	Tiles flooring work	Flooring work - 2140 sft	1.00	1.00	1.00	1.00	1.00	nos		
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	1.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	600.00	
4	Skirting	Skirting 3" - 20 % of SBUA	428.00	1.00	1.00	1.00	428.00	ft	140.00	

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date:28-01-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-902, B-1002
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done - Tiles work at B-902, B-1002 - Total amount =Rs 70,134=00 Work done from date 10-01-2022 to 23-01-2022	Rs.14026=00

Amount in words: Fourteen Thousand and Twenty Six rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand
Mallapur
Hyderabad

Date:28-01-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-902, B-1002
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done - Tiles work at B-902, B-1002 - Total amount =Rs 70,134=00 Work done from date 10-01-2022 to 23-01-2022	Rs.28054=00

Amount in words: Twenty Eight Thousand and Fifty Four rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:28-01-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-902, B-1002
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done - Tiles work at B-902, B-1002 - Total amount =Rs 70,134=00 Work done from date 10-01-2022 to 23-01-2022	Rs.28054=00

Amount in words: Twenty Eight Thousand and Fifty Four rupees only.

Sign: _____