

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	943	Date - site bills Register	21/1/22
Company Name:	MRMLLP	Site:	GMR
Name of Contractor	Bikshapati		
Nature of work	RCC works		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	C-block slab	9.075	40/-	Sft	3,63,004/-	
2.	shuttering					
3.	work done					
4.	Flat no - 602,					
5.	504,505					
6.	(Slab-F)					
7.	Add 8%			40%	1,45,201/-	
8.	Shifting charge					
9.	for slab F					
10.						
11.	Total:				5,08,205.	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : Slab shuttering and casting completed.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheet are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company **MRMLLP**
 Project: **Gulmohar Residency**
 Work Des: **C Block Slab Flat Nos 503,504,505**
 Contracto: **Bikshapati (SBM Centring Contractors)**
 Prepared by: **Srinivas N**
 Date: **27.01.22**

Approved by: **Ram Prasad**
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	= Ax B x C x D Quantity	F Units	G=Sum of E Item Head Total
1.00	C Block Slab	B12-P12	83.16	1.00	2.75	1.00	228.69	Sft	
	Shuttering Work	B'12-P'12	83.16	1.00	2.75	1.00	228.69	Sft	
		B13-P13	83.16	1.00	2.75	1.00	228.69	Sft	
	Flat Nos (503,504,505,)	D13'-O13'	21.00	1.00	2.75	1.00	57.75	Sft	
		B14-P14	28.50	1.00	3.75	1.00	106.88	Sft	
		G14-G19	83.16	1.00	2.75	1.00	228.69	Sft	
		G16-Q16	54.91	1.00	2.75	1.00	151.00	Sft	
		G17-Q17	48.00	1.00	2.75	1.00	132.00	Sft	
		G19-Q19	55.00	1.00	2.75	1.00	151.25	Sft	
		K20-Q20	38.33	1.00	2.75	1.00	105.41	Sft	
		M'20-P20	83.16	1.00	2.75	1.00	228.69	Sft	
		B12-B14	35.66	1.00	2.75	1.00	98.07	Sft	
		C12-C14	33.16	1.00	2.75	1.00	91.19	Sft	
		D12-D14	18.5	1.00	3.75	1.00	69.38	Sft	
		E12-E14	33.16	1.00	2.75	1.00	91.19	Sft	
		G12-G19	67.66	1.00	2.75	1.00	186.07	Sft	
		I12-I19	67.66	1.00	2.75	1.00	186.07	Sft	
		L12-L14	33.16	1.00	2.75	1.00	91.19	Sft	
		M12-M14	18.16	1.00	2.75	1.00	49.94	Sft	
		N12-N14	33.16	1.00	2.75	1.00	91.19	Sft	
		P12-P14	34.66	1.00	2.75	1.00	95.32	Sft	
		M14-M20	44.5	1.00	2.75	1.00	122.38	Sft	
		M16-M20	33.16	1.00	2.75	1.00	91.19	Sft	
		M'16-M'20	118.5	1.00	2.75	1.00	325.88	Sft	
		P16-P20	33.16	1.00	2.75	1.00	91.19	Sft	
		Q16-Q20	34.66	1.00	2.75	1.00	95.32	Sft	
	Slab Area		84.58	36.16	1.0	1.0	3058.41	Sft	
			39.5	36.16	1.0	1.0	1428.32	Sft	
			33	17.33	1.0	1.0	571.89	Sft	
	Staircase		449	1.0	1.0	1.0	449.00	Sft	
	Deductions	Service lift	-9.30	1.00	6.00	1.00	-55.80	Sft	
							9075.09		

Bill for Labour Charges

Bikshapati S,
Chakripuram

Date: 28/01/22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rec & Civil Works.
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 3 Flat NOS 503,504,505. Total Amount = 5,08,205 /- Work done from date 16.12.20 to date 28.01.21	Rs.203282 /-

Amount in words: Two Lakh Three Thousand Two Hundred Eighty Two Rupees Only.

Sign: _____

Bill for Equipment Allowance

Bikshapati S,
Chakripuram

Date: 28.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 3 Flat NOS 503,504,505. Total Amount = 5,08,205 /- Work done from date 16.12.20 to date 28.01.21	Rs. 203282 /-

Amount in words: Two Lakh Three Thousand Two Hundred Eighty Two Rupees Only.

Sign: _____

Allowance for Consumables

Bikshapati S,
Chakripuram

Date: 27.01.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 3 Flat NOS 503,504,505. Total Amount = 5,08,205 /- Work done from date 16.12.20 to date 28.01.21	Rs.101641 /-

Amount in words: One Lakh One Thousand Six Hundred Forty One Rupees Only.

Sign: _____