


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		81	Date - site bills Register		31/1/22		
Company Name:		MRPLLP	Site:		NGH		
Name of Contractor		Janardhan prasad					
Nature of work		Tily & Granite work					
Work done		From Date	16/1/22	To Date	25/1/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Entrance Archade Granite Clabby	153.1	38/-	Sqr	5,817/-		
2.	Edge polishing	306.2	15/-	Rfr	4,593/-		
3.	Pedastain way	90	18/-	Sqr	1,620/-		
4.	Skirting	21	18/-	Rfr	396/-		
5.	Chamfering	210	25/-	Rfr	5,250/-		
6.	Edge polishing	210	15/-	Rfr	3,150/-		
7.	Vitrified tiles	63.06	13/-	Sqr	831/-		
8.	Skirting	33.00	13/-	Rfr	429/-		
9.							
10.							
11.	Total:				22,123/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 31/1/22		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Janardhan Prasad,
H.No - 325, Balaji Nagar
Hyderabad.

Date: 29.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Entrance Arch Gate - Security room and Pedastrian way - Granite Cladding and Tiles laying. Total Amount = 22,127/- Work done from date 16.01.2022 to 25.01.2022.	Rs. 8,851/-

Amount in words: Eight Thousand Eight Hundred and Fifty One Rupees Only.

Sign: _____

Bill for Equipment Allowance

Janardhan Prasad,
H.No - 325, Balaji Nagar
Hyderabad

Date: 29.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Entrance Arch Gate - Security room and Pedastrian way - Granite Cladding and Tiles laying. Total Amount = 22,127/- Work done from date 16.01.2022 to 25.01.2022	Rs. 8,851/-

Amount in words: Eight Thousand Eight Hundred and Fifty One Rupees Only.

Sign: _____

Bill for Consumables

Janardhan Prasad,
H.No - 325, Balaji Nagar
Hyderabad

Date: 29.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Entrance Arch Gate - Security room and Pedastrian way - Granite Cladding and Tiles laying. Total Amount = 22,127/- Work done from date 16.01.2022 to 25.01.2022.	Rs. 4,425/-

Amount in words: Four Thousand Four Hundred and Twenty Five Rupees Only.

Sign: _____

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Entrance Arch Gate - Security room and Pedastrian way - Granite Cladding and Tiles laying							
Contractor Name:		Janardham Prasad							
Date:		29.01.22							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Entrance Arch Gate	Granite Cladding for Windows & Doors	153.10	Sft	38.00	5,817.80			
2	Entrance Arch Gate	Granite Edge Polishing for Windows & Doors	306.20	Rft	15.00	4,593.00			
3	Entrance Arch Gate	Pedastrian Way Flooring in Granite Skirting	90.00	Sft	18.00	1,620.00			
		Chamfering	210.00	Rft	25.00	5,250.00			
		Edge Polishing	210.00	Rft	15.00	3,150.00			
4	Entrance Arch Gate	Vitrified Tiles - Security Kiosk Room Skirting	67.06	Sft	13.00	871.81			
			33.00	Rft	13.00	429.00			
			Total Amount				22,127.61		
Amount in words :- Twenty Two Thousand One Hundred and Twenty Seven Rupees Only									

4

MEASUREMENT SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Entrance Arch Gate - Security room and Pedestrian way - Granite Cladding and Tiles laying							
Contractor Name:		Janardhan Prasad							
Date:		29.01.22							
S.No	Item Head	A Length	B Width	C Height	No's	Quantity	Units	Total Head	
Entrance Arch Gate - Security room and Pedestrian way - Granite Cladding and Tiles laying									
1	Entrance Arch Gate	6.16	1.00	1.00	2.00	12.32	Sft		
		5.58	1.00	1.00	2.00	11.16	Sft		
		7.66	1.00	1.00	4.00	30.64	Sft		
		5.58	1.00	1.00	4.00	22.32	Sft		
		2.00	1.00	1.00	2.00	4.00	Sft		
		4.00	1.00	1.00	2.00	8.00	Sft		
		6.50	1.00	1.00	2.00	13.00	Sft		
		5.58	1.00	1.00	2.00	11.16	Sft		
	Granite Cladding for Doors	7.00	1.00	1.00	2.00	14.00	Sft		
		3.75	1.00	1.00	2.00	7.50	Sft		
		7.00	1.00	1.00	2.00	14.00	Sft		
		2.50	1.00	1.00	2.00	5.00	Sft		153.10
2	Entrance Arch Gate	6.16	1.00	1.00	4.00	24.64	Rft		
		5.58	1.00	1.00	4.00	22.32	Rft		
		7.66	1.00	1.00	8.00	61.28	Rft		
		5.58	1.00	1.00	8.00	44.64	Rft		
		2.00	1.00	1.00	4.00	8.00	Rft		
		4.00	1.00	1.00	4.00	16.00	Rft		
		6.50	1.00	1.00	4.00	26.00	Rft		
		5.58	1.00	1.00	4.00	22.32	Rft		
	Granite Edge Polish for Doors	7.00	1.00	1.00	4.00	28.00	Rft		
		3.75	1.00	1.00	4.00	15.00	Rft		
		7.00	1.00	1.00	4.00	28.00	Rft		
		2.50	1.00	1.00	4.00	10.00	Rft		306.20
3	Entrance Arch Gate	3.00	1.00	1.00	30.00	90.00	Sft		
	Pedestrian Way Flooring in Granite Skirting	22.00	1.00	1.00	1.00	22.00	Rft		90.00
	Chamfering	7.00	1.00	1.00	30.00	210.00	Rft		22.00
	Edge Polishing	7.00	1.00	1.00	30.00	210.00	Rft		210.00
4	Entrance Arch Gate	9.25	7.25	1.00	1.00	67.06	Sft		67.06
	Vitrified Tiles - Security Kiosk Room Skirting	33.00	1.00	1.00	1.00	33.00	Rft		33.00