


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		33		Date - site bills Register		31.1.22.	
Company Name:		MRPLLP		Site:		NGH	
Name of Contractor		SVC construction					
Nature of work		RCC work - Slab - 1					
Work done		From Date		To Date			
		23/12/21		18/1/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Bloc-A-RCC work						
2.	Beams	12,014	39/-	sqm	4,68,583/-		
3.	Slab	18,663	39/-	sqm	7,27,851/-		
4.	Staircase - 1	370	39/-	sqm	14,430/-		
5.	" - 2	312	39/-	sqm	12,372/-		
6.	" - 3	376	39/-	sqm	14,672/-		
7.							
8.							
9.							
10.							
11.	Total:				12,37,943/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 31/1/22.		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 20.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Lower Basement Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 1). Total Amount = 12,37,943/- Work done from date 23.12.2021 to 18.01.2022	Rs. 2,47,588/-

Amount in words: Two Lakh Forty Seven Thousand Five Hundred and Eighty Eight Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 20.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Lower Basement Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 1). Total Amount = 12,37,943/- Work done from date 23.12.2021 to 18.01.2022	Rs. 9,90,355/-

Amount in words: Nine Lakhs Ninety Thousand Three Hundred and Fifty Five Rupees Only.

Sign: _____

Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET						
Company Name:		MRPLLP	Prepared by:		Vijay Raj	
Project:		Nilgiri Heights				
Work Description: Block - A - Lower Basement Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 1)						
Contractor Name: SVC Constructions						
Date: 20.01.22						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Grand Total
Block - A - Lower Basement Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 1)						
1	Block - A - Flat no - 1 to 9 (Except Flat No - 4)	Beams Area	12,014.97	Sft	39.00	4,68,583.83
2	Block - A - Flat no - 1 to 9 (Except Flat No - 4)	Slab Area	18,663.06	Sft	39.00	7,27,859.45
3	Block - A - Staircases Lower Basement	Staircase - 1	370.01	Sft	39.00	14,430.39
		Staircase - 2	317.75	Sft	39.00	12,392.25
		Staircase - 3	376.36	Sft	39.00	14,677.85
			Total Amount			12,37,943.76
Amount in words :- Twelve Lakh Thirty Seven Thousand Nine Hundred and Forty Three Rupees Only						
Note: - Deducted Rs1/- for using RMC						

h.

Block - A - Lower Basement Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 1)

MEASUREMENT SHEET											
Company Name:		MRPLLP		Prepared by:		Vijay Raj					
Project:		Nilgiri Heights									
Work Description:		Block - A - Lower Basement Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 1)									
Contractor Name:		SVC Constructions									
Date:		20.01.22									
S.No	Item Head	Item Description	Length	A	B	C	Height	No's	Quantity	Units	Total Head
		Block - A - Lower Basement Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 1)									
1	Block - A - Flat no - 1 to 9 (Except Flat No - 4)	B1	45.00		1.00		4.00	1.00	180.00	Sft	
		B1A	45.00		1.00		4.00	1.00	180.00	Sft	
		B2	24.83		1.00		3.00	1.00	74.49	Sft	
		B3	19.66		1.00		4.00	1.00	78.64	Sft	
		B4	19.33		1.00		4.00	1.00	77.32	Sft	
		B5	24.83		1.00		3.00	1.00	74.49	Sft	
		B5A	63.66		1.00		4.00	2.00	509.28	Sft	
		B6	16.33		1.00		3.00	1.00	48.99	Sft	
			19.33		1.00		4.00	1.00	77.32	Sft	
			24.83		1.00		3.00	1.00	74.49	Sft	
		B7	37.33		1.00		3.00	3.00	335.97	Sft	
		B8	21.58		1.00		4.00	3.00	258.96	Sft	
			39.58		1.00		4.00	1.00	158.32	Sft	
			27.16		1.00		3.00	1.00	81.48	Sft	
		B9	32.33		1.00		3.00	1.00	96.99	Sft	
			22.58		1.00		4.00	1.00	90.32	Sft	
		B10	39.58		1.00		4.00	1.00	158.32	Sft	
		B11	21.00		1.00		4.00	3.00	252.00	Sft	
			12.00		1.00		3.00	3.00	108.00	Sft	
			22.58		1.00		4.00	3.00	270.96	Sft	
		B12	15.00		1.00		3.00	1.00	45.00	Sft	
		B13	50.66		1.00		3.00	1.00	151.98	Sft	
		B14	64.75		1.00		3.00	1.00	194.25	Sft	
		B15	29.66		1.00		4.00	1.00	118.64	Sft	

