

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		34	Date - site bills Register		31-01-22	
Company Name:		MRPLLP		Site: N9h		
Name of Contractor <i>Gr. suchalatha</i>						
Nature of work <i>Earth work</i>						
Work done		From Date	12-12-21	To Date	30-01-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	<i>Excavation for</i>	17760	2.50/-	Cft	44400/-	
2.	<i>Block-B footing</i>	22800	2.50/-	Cft	57,000/-	
3.		44000	2.50/-	Cft	1,10,000/-	
4.		11550	2.50/-	Cft	28,875/-	
5.		20900	2.50/-	Cft	52,250/-	
6.		5300	2.50	Cft	13,250/-	
7.						
8.	<i>Dressing work</i>	22,122	01	sqft	22,122/-	
9.						
10.						
11.	Total:				3,28,397/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		-		PO/WO date:		-
Remarks : <i>work completed.</i>						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 31/1/22		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Labour Charges

G. Snehalatha.  
Address: H.no45, suryanagar, mallapur  
Hyderabad

Date: 31.01.22

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam  
**Type of Work:** Earth work  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Excavation of Block-B work. Total Amount = 328397/- Work done from date 12.12.21 to date: 30.1.2022	Rs.131358/-

Amount in words: One lakh thirty one thousand three hundred and fifty eight rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Charges

G. Snehalatha.  
Address: H.no45, suryanagar, mallapur  
Hyderabad

Date: 31.01.22

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Earth work  
**Towards:** Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Excavation of Block-B work. Total Amount = 328397/- Work done from date 12.12.21 to date: 30.1.2022	Rs.131358/-

Amount in words: One lakh thirty one thousand three hundred and fifty eight rupees only.

Sign: \_\_\_\_\_

**Bill for Consumble Charges**

G. Snehalatha.  
Address:H.no45, suryanagar,mallapur  
Hyderabad

Date:31.01.22

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Earth work  
**Towards:** Allowance for Consumble Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation of Block-B work.	
	Total Amount =328397/-	Rs.65679/-
	Work done from date 12.12.21 to date: 30.1.2022	

Amount in words: Sixty five thousand six hundred and seventy nine rupees only.

Sign: \_\_\_\_\_

**MEASUREMENT SHEET**

Company Name:		MRPLLP				Approved by: Vilay raj			
Project:		Nilgiri Heights							
Work Description:		Earthwork							
Contractor:		G.Snehalatha							
Prepared By:		Anil.M							
Date:		31.01.22							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Excavation of soil for Block-B for footings	Excavation of soil for block- B footings purpose	96.0	37.0	5.0	1.0	17,760.0		
			120.0	38.0	5.0	1.0	22,800.0		
			110.0	80.0	5.0	1.0	44,000.0		
			55.0	42.0	5.0	1.0	11,550.0		
2	Excavation of soil for block b North retaining wall	Excavation of soil for block- B north retaining wall purpose	190.0	10.0	11.0	1.0	20,900.0		
3	Excavation of soil for block b South retaining wall	Excavation of soil for block b South retaining wall purpose	110.0	10.0	5.0	1.0	5,500.0		
4	Dressing work	Dressing work for laying pcc bed in the excavation part	96.0	37.0	1.0	1.0	3,552.0		
			120.0	38.0	1.0	1.0	4,560.0		
			110	80	1.0	1.0	8,800.0		
			55.0	42.0	1.0	1.0	2,310.0		
			180.0	10.0	1.0	1.0	1,800.0		
			110.0	10.0	1.0	1.0	1,100.0		

