


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		408	Date - site bills Register		28/01/2022	
Company Name:		GVRC	Site:		innopolis	
Name of Contractor Dinesh Kumar Jaiswal						
Nature of work Core cutting						
Work done		From Date	21-01-2022	To Date	21-01-2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	6" dia cde in 11"	1	575	NO'S	575.00	
2.	thick RCC wall					
3.	8" dia cde in 11" thick	1	725	NO'S	725.00	
4.	RCC wall					
5.	8" dia cde in 11" RCC wall	1	725	NO'S	725.00	
6.	8" dia cde in 6" RCC wall	1	425	NO'S	425.00	
7.	6" dia cde in 6" RCC wall	1	375	NO'S	375.00	
8.	8" dia cde in 6" RCC wall	1	425	NO'S	425.00	
9.	6" dia cde in 6" RCC wall	1	375	NO'S	375.00	
10.					1170.00	
11.					6840.00	
Total:						
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 28/1/2022		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		GVRC		Approved by:		V Ramesh Reddy		
Project		Innopolis		Sign:				
Work Description :		core cutting		Work start date:		21-01-2022		
Contractor:		Dinesh Kumr Jaiswal		Work end date:		21-01-2022		
Prepared By:		V Ramesh Reddy		Date :		24-01-2022		
S No.	Item Head	Item Description	Length	Width	Depth	Quantity	Units	Item Head Total
1	4" pipe Fire hydrant line entry in to pump room	6" dia core in 12" thick RCC wall				1	No	
2	6" Fire hydrant line entry in to pump room	8" dia core in 12" thick RCC wall				1	No	
3	6" Fire hydrant line entry in to 4545	8" dia core in 12" thick RCC wall				1	No	
4	6" Fire line entry in to riser line at ground floor duct	8" dia core in 6" thick RCC wall				5	Nos	
5	4" pipe drain line entry in to riser line at ground floor duct	6" dia core in 6" thick RCC wall				2	Nos	
6	6" PVC rigid line entry in to STP collection tank	8" dia core in 6" thick RCC wall				1	No	
7	3" HDPE line entry in to ETP collection tank	6" dia core in 6" thick RCC wall				1	No	



ESTIMATE

MEASURE SHEET

Company Name		GVRC		Approved by:		V Ramesh Reddy	
Project:		Innopolis		Sign:			
Work Description :		core cutting		Work start date:		21-01-2022	
Contractor		Dinesh Kumar Jaiswal		Work end date:		21-01-2022	
Prepared By:		V Ramesh Reddy		Date :		24-01-2022	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4" pipe Fire drain line entry in to pump room	6" dia core in 12" thick RCC wall	1	Nos	575	575	
2	6" Fire hydrant line entry in to pump room	8" dia core in 12" thick RCC wall	1	Nos	725	725	
3	6" Fire hydrant line entry in to 4545	8" dia core in 12" thick RCC wall	1	Nos	725	725	
4	6" Fire line entry in to riser line at ground floor duct	8" dia core in 6" thick RCC wall	5	Nos	425	2125	
5	4" pipe drain line entry in to riser line at ground floor duct	6" dia core in 6" thick RCC wall	2	No	375	750	
6	6" PVC rigid line entry in to STP collection tank	8" dia core in 6" thick RCC wall	1	No	425	425	
7	3" HDPE line entry in to ETP collection tank	6" dia core in 6" thick RCC wall	1	No	375	375	
					Total Amount	5700.0	
					Add 20% on bill amount as site is far away from city		
						1140.0	
						6840.0	6840.0