

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	408	Date - site bills Register	01/02/22
Company Name:	GPRC	Site:	Innopolis
Name of Contractor	Varanathi Constructions & Developers		
Nature of work	Plastering of STP External walls		
Work done	From Date	To Date	
	20/12/21	05/01/22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	6" Blockwork	491.72	24/-	sqft	11,801.4/-	
2.	Plastering Gut Wall	2115.07	24/-	sqft	50,760.8/-	
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				62,562.2	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey jobs to contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

01 FEB 2022


V. Ramesh Babu
 PROJECT MANAGER
 GPRC

ESTIMATE SHEET				Approved By		V. Ramesh Reddy		
Company Name		GVRC		Sign				
Project:		Innopolis		Work start date:		20-12-2021		
Work Description:		STP Plastering works		work end date:		05-01-2022		
Name of the contractor		Vasanthi Construction and Developers						
Prepared By		Md Mursalim Ansari		Date:		06-01-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate as per Circular	Amount	Item Head Total	Remarks
1	6" Block work	Baffle walls	491.72	Sft	24.00	11,801.4		
2	Plastering of external walls		2115.034	Sft	24.00	50,760.8		
							62,562.2	

(Handwritten signature)

BY
 06-01-2022
 PROJECT MANAGER
 G.V.R.C.

MEASUREMENT SHEET				Approved By		V. Ramesh Reddy			
Company Name		GVRC		Sign					
Project:		Innopolis		Work start date:		20-12-2021			
Work Description:		Plastering of STP exterior walls		work end date:		05-01-2022			
Name of the contractor		Vasanthi Construction and Developers		Date:		06-01-2022			
Prepared By		Md Mursalam Ansari							
S No	Item	Item Head	Length	Width	Height	Nos	Quantity	Unit	Item Head Total
1	6" Block work	Besite STP SHT tank	7		7	1	49.0	Sft	
2	6" block work in STP	OG tank Buffle wall	6.56		8.2	1	53.8	Sft	
		Brick work for TS tank(Corical Shape)	7.216		3.608	4	104.1	Sft	
		TS Tank inlet Baffle wall	7.216		9.512	1	68.6	Sft	
		One layer of Brickwork On top of All walls	216.152		1	1	216.2	Sft	
		Total						Sft	491.7
3	Plastering of STP Walls	Equalisation tank north wall	6.9		15.1	1	103.9	Sft	
		Equalisation tank east wall	14.8		15.1	1	222.7	Sft	
		MBBR east wall	8.0		15.1	1	121.3	Sft	
		TWT east wall	6.1		15.1	1	91.6	Sft	
		TWT scuth wall	12.0		15.1	1	180.7	Sft	
		TWT west wall	6.1		15.1	1	91.6	Sft	
		TS south wall	8.0		15.1	1	121.3	Sft	
		FFT South wall	5.4		15.1	1	81.7	Sft	
		FFT west wall	8.0		15.1	1	121.3	Sft	
		OGC Scuth wall	5.7		9.2	1	52.7	Sft	
		OGC west wall	4.6		9.2	1	42.2	Sft	
		SC West wall	3.8		9.2	1	34.6	Sft	
		SC North wall	5.7		9.2	1	52.7	Sft	
		OG North wall	6.1		9.2	1	55.7	Sft	
		SHT	8.2		12.1	4	398.1	Sft	
		Wall beside SHT	7.0		7.0	2	98.0	Sft	
OG tank Baffle wall	6.56		8.2	2	107.6	Sft			
TS Tank inlet Baffle wall	7.216		9.512	2	137.3	Sft			
	Total							sft	2115.0

APPROVED BY

01 FEB 2022
V. Ramesh Reddy
PROJECT MANAGER
S.V.S. C.