

**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		410	Date - site bills Register		01/02/22	
Company Name:		GVRc	Site:		Innopolis	
Name of Contractor						
Valanthi Construct & Developes						
Nature of work						
Plastering for ETP external wally						
Work done		From Date		To Date		
		20/12/21		05/01/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	6" Brickwork	1032	24	Sft	24,772/-	
2.	Plastering of ETP	8339.01	24	Sft	2,00,136/-	
3.	Wally					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				2,24,908/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
 01 FEB 2022
 V. Ramesh Reddy
 PROJECT MANAGER
 G.V.R.C.

ESTIMATE SHEET							
Company Name:		GVRC			Approved by:		V Ramesh Reddy
Project:		Innopolis			Sign:		-
Work Description :		Exterior Walls Plastering of ETP			Work start date:		20-12-2021
Contractor:		Vasanthi Constructions and Developers			Work end date:		05-01-2022
Prepared By:		Md Mursalim Ansari			Date :		06-01-2022
S No.	Item Head	Item Description	Quantity	Units	Rate as per Circular	Amount	Item head Total
1	6" Block work		1032	Sft	24.00	24,772	
2	Plastering of ETP Walls		8339.015	Sft	24	2,00,136	
							2,24,908



APPROVED BY
01 FEB 2022
V. Ramesh Reddy
PROJECT MANAGER
G.V.R.C.

Measurement Sheet

Md. Ishaq

MEASUREMENT SHEET				Approved By		V. Ramesh Reddy			
Company Name		GVRC		Sign					
Project:		Innopolis		Work start date:		24-12-2021			
Work Description:		Exterior Walls Plastering of ETP		work end date:		05-01-2022			
Name of the contractor		Vasanthi Constructions and Developers							
Prepared By		Md Mursalim Ansari		Date:		05-01-2022			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head Total
1	6" Block work	OG tank Buffle wall	6.56		8.2	1	53.8	Sft	
		TS tank(Conical Shape)	8.2		3.6	4	118.3	Sft	
		Baffle wall in TS tank	8.2		9.5	1	78.0	Sft	
		Brickwork On top of All walls	110.536		1	1	110.5	Sft	
		Baffle walls in ANT tank	26.24		12.8	2	671.5	Sft	
		Total					Sft	1032.2	
2	Plastering of ETP Walls	SHT North and south wall	7.1		16.4	2	231.4	Sft	
		SHT East and West wall	15.1		16.4	2	495.0	Sft	
		ANT tank North and South	27.9		16.4	2	914.7	Sft	
		ANT tank East and West	54.9		16.4	2	1802.5	Sft	
		ANT tank column piers	6.6		8.2	20	1076.1	Sft	
		Baffle walls in ANT tank	26.24		14.8	4	1549.6	Sft	
		Equalisation tank east wall	13.1		14.8	1	193.7	Sft	
		Equalisation tank west wall	26.6		14.8	1	392.3	Sft	
		Equalisation tank North wall	6.9		14.8	1	101.7	Sft	
		Equalisation tank South wall	14.4		14.8	1	213.1	Sft	
		CT South wall	11.5		16.4	1	188.4	Sft	
		CT East & West wall	5.6		16.4	2	183.0	Sft	
		HT east & west wall	3.3		16.4	2	107.6	Sft	
		PTS east & west wall	11.5		16.4	2	376.7	Sft	
		FT North & west wall	6.6		16.4	2	215.3	Sft	
		FM tank North & east wall	4.1		16.4	2	134.5	Sft	
		OGC North wall	3.8		9.2	1	34.6	Sft	
		SC East wall	6.6		5.6	1	36.6	Sft	
SC North wall	3.8		5.6	1	21.0	Sft			
OG East wall	6.6		10.8	1	71.0	Sft			
	Total						sft	8339.0	

