


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		419		Date - site bills Register		02/02/2012	
Company Name:		GNVRC		Site:		Innopolis	
Name of Contractor		Janardhan Prasad					
Nature of work		2727; All toilets 2'x2' flooring tiles work					
Work done		From Date		15-11-2021		To Date	
						25-11-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards 2727	2669.12	18.50	sft	49,378.72		
2.	All toilets 2'x2'						
3.	flooring tiles						
4.	work.						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				49,378.72		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet
Janardhan Prasad

MEASUREMENT SHEET									
Company Name:		GVRC			Approved By : T. Madhu				
Project:		Innopolis			Sign				
Work Description :		Towards 2727 block, Toilets (2'x2') Flooring Tiles fixing work			Work start date: 15-11-2021				
Contractor:		Janardhan Prasad			Work end date: 25-11-2021				
Prepared By:		Md Anwar Baig			Date: 02-02-2022				
S No.	Item Head	Item Description	A	B	C	D	E	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	GROUND FLOOR	East side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	168.75	sft	
		East side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	105.70	sft	
		East side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	58.50	sft	
		West side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	131.20	sft	
		West side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	125.00	sft	
		West side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	78.13	sft	
2	FIRST FLOOR	East side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	168.75	sft	
		East side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	105.70	sft	
		East side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	58.50	sft	
		West side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	131.20	sft	
		West side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	125.00	sft	
		West side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	78.13	sft	
3	SECOND FLOOR	East side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	168.75	sft	
		East side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	105.70	sft	
		East side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	58.50	sft	
		West side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	131.20	sft	
		West side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	125.00	sft	
		West side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	78.13	sft	
4	THIRD FLOOR	East side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	168.75	sft	
		East side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	105.70	sft	
		East side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	58.50	sft	
		West side Ladies toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	131.20	sft	
		West side Gents toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	125.00	sft	
		West side Handicap toilet (2'x2') flooring tiles work	1.00	1.00	1.00	1.00	78.13	sft	
Total Quantity							2,669.12	sft	

Estimate Sheet
Janardhan Prasad

ESTIMATION SHEET							
Company Name		GVRC			Approved By : F. Madhu		
Project:		Innopolis			Sign		
Work Description:		Towards 2727 block, Toilets (2'x2') Flooring Tiles fixing work			Work start date: 15-11-2021		
Name of the contractor		Janardhan Prasad			Work end date: 25-11-2021		
Prepared By		Md Anwar Baig			Date: 02-02-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	GROUND FLOOR	East side Ladies toilet (2'x2') flooring tiles work	168.75	sft	18.50	3,121.88	
		East side Gents toilet (2'x2') flooring tiles work	105.70	sft	18.50	1,955.45	
		East side Handicap toilet (2'x2') flooring tiles work	58.50	sft	18.50	1,082.25	
		West side Ladies toilet (2'x2') flooring tiles work	131.20	sft	18.50	2,427.20	
		West side Gents toilet (2'x2') flooring tiles work	125.00	sft	18.50	2,312.50	
		West side Handicap toilet (2'x2') flooring tiles work	78.13	sft	18.50	1,445.41	
2	FIRST FLOOR	East side Ladies toilet (2'x2') flooring tiles work	168.75	sft	18.50	3,121.88	
		East side Gents toilet (2'x2') flooring tiles work	105.70	sft	18.50	1,955.45	
		East side Handicap toilet (2'x2') flooring tiles work	58.50	sft	18.50	1,082.25	
		West side Ladies toilet (2'x2') flooring tiles work	131.20	sft	18.50	2,427.20	
		West side Gents toilet (2'x2') flooring tiles work	125.00	sft	18.50	2,312.50	
		West side Handicap toilet (2'x2') flooring tiles work	78.13	sft	18.50	1,445.41	
3	SECOND FLOOR	East side Ladies toilet (2'x2') flooring tiles work	168.75	sft	18.50	3,121.88	
		East side Gents toilet (2'x2') flooring tiles work	105.70	sft	18.50	1,955.45	
		East side Handicap toilet (2'x2') flooring tiles work	58.50	sft	18.50	1,082.25	
		West side Ladies toilet (2'x2') flooring tiles work	131.20	sft	18.50	2,427.20	
		West side Gents toilet (2'x2') flooring tiles work	125.00	sft	18.50	2,312.50	
		West side Handicap toilet (2'x2') flooring tiles work	78.13	sft	18.50	1,445.41	
4	THIRD FLOOR	East side Ladies toilet (2'x2') flooring tiles work	168.75	sft	18.50	3,121.88	
		East side Gents toilet (2'x2') flooring tiles work	105.70	sft	18.50	1,955.45	
		East side Handicap toilet (2'x2') flooring tiles work	58.50	sft	18.50	1,082.25	
		West side Ladies toilet (2'x2') flooring tiles work	131.20	sft	18.50	2,427.20	
		West side Gents toilet (2'x2') flooring tiles work	125.00	sft	18.50	2,312.50	
		West side Handicap toilet (2'x2') flooring tiles work	78.13	sft	18.50	1,445.41	
Total Amount						49,378.72	