

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		426		Date - site bills Register		01/02/22	
Company Name:		GVRC		Site:		Annapolis	
Name of Contractor Vasanthi Constructions & Developers							
Nature of work Brickwork & Plastering							
Work done		From Date		To Date			
		28/10/21		03/01/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	T-03 Brickwork	552	13	sft	7,176/-		
2.	T-04 Brickwork	552	13	sft	7,176/-		
3.	T-01 Plastering (wall)	1,200	16	sft	19,200/-		
4.	T-02 Plastering (wall)	600	16	sft	9,600/-		
5.	T-03 Plastering (wall)	600	16	sft	9,600/-		
6.	500E Trench Plastering	451.85	16	sft	7,229.60		
7.	outer Side	183.68	16	sft	2,938.88		
8.							
9.					62,920.52		
10.				Add 2%.	12,584.10		
11.	Total:				75,505		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
02 FEB 2022
V. Nimesh Reddy
PROJECT MANAGER
G.V.R.C.

Sravan Cont. Transformers Partition Wall with material
Estimate sheet

ESTIMATE SHEET							
Company Name:		GVRC	Approved by:		V Ramesh Reddy		
Project:		Innopolis	Sign:				
Work Description :		Brickwork and plastering	Work start date:		28-10-2021		
Contractor:		Vasanthi Constructions and Developers	Work end date:		03-01-2022		
Prepared By:		Abdul Rahman	Date :		12-01-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Transformer 03	Partition Wall brickwork (1ft or 6" -2layers) - 1 walls with materials	552.00	Sft	13.00	7,176.00	only labor rates included
2	Transformer 04	Partition Wall brickwork (1ft or 6" -2layers) - 1 walls with materials	552.00	Sft	13.00	7,176.00	
3	Transformer 01	Plastering 2 coats with material - 2 walls	1,200.00	Sft	16.00	19,200.00	only labor rates included
4	Transformer 02	Plastering 2 coats with material - 1 wall	600.00	Sft	16.00	9,600.00	
5	Transformer 03	Plastering 2 coats with material - 1 wall	600.00	Sft	16.00	9,600.00	
6	5600E Trench	Plastering at Inner side of the wall	451.85	Sft	16.00	7,229.64	only labor rates included
		Plastering at Outer side of the wall	183.68	Sft	16.00	2,938.88	
Note : Add 20 % on bill amount as site is very far from city						62,920.52	
						20%	12,584.10
Total							75,505

Abdul Rahman

V. Ramesh Reddy

APPROVED BY
02 FEB 2022
V. Ramesh Reddy
PROJECT MANAGER
G.V.R.C.

**Pravan Cont. Transformers Partition Wall with material
Measurement Sheet**

MEASUREMENT SHEET													
Company Name:		GVRC			Approved by:		V Ramesh Reddy						
Project:		Innopolis			Sign:								
Work Description :		Brickwork and plastering			Work start date:		28-10-2021						
Contractor:		Vasanthi Constructions and Developers			Work end date:		03-01-2022						
Prepared By:		Abdul Rahman			Date :		12-01-2022						
		A		B		C		D		E=AxBxCxD		G=Sum of E	
S No.	Item Head	Item Description	Length	width	Height	Nos.	Quantity	Units	Item Head Total				
1	Transformer 03	Partition Wall brickwork (1ft or 6" -2layers) - 1 walls with materials	23.00	1.00	12.00	2.00	552	Sft	only labor rates included				
2	Transformer 04	Partition Wall brickwork (1ft or 6" -2layers) - 1 walls with materials	23.00	1.00	12.00	2.00	552	Sft					
3	Transformer 01	Partition wal: Plastering for 2 walls - 2 coats with materia	25.00	2.00	12.00	2.00	1,200	Sft	only labor rates included				
4	Transformer 02	Partition wal: Plastering for 1 walls - 2 coats with materia	25.00	2.00	12.00	1.00	600	Sft					
5	Transformer 03	Partition wal: Plastering for 1 walls - 2 coats with materia	25.00	2.00	12.00	1.00	600	Sft					
6	5000E Trench	Plastering at Inner side of the wall	91.84	1.00	4.92	1.00	452	Sft	only labor rates included				
		Plastering at Outer side of the wall	91.84	1.00	2.00	1.00	184	Sft					

Abdul Rahman

APPROVED BY
02 FEB 2022
 V. Ramesh Reddy
 PROJECT MANAGER
 G.V.R.C.