


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		424		Date - site bills Register		02/02/22	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Vasanthi Construction & Developers					
Nature of work		Plastering for Toilets					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Toilets 5600C behind	—					
2.	outside West	98	16	Sft	1568/-		
3.	outside North & South	108	16	Sft	1,736/-		
4.	outside east	66.50	16	Sft	1,064/-		
5.	Inner sides 44 toilets	384.	16	Sft	6,144/-		
6.	Inner sides ceiling	80	16	Sft	1,280/-		
7.							
8.							
9.					11,792.00		
10.				Add 20%	2,358.00		
11.	Total:				14,150/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

*[Handwritten Signature]*



Sravan Cont. Toilet Platering  
Estimate sheet

ESTIMATE SHEET							
Company Name:		GVRC	Approved by:		V Ramesh Reddy		
Project:		Innopolis	Sign:		-		
Work Description :		Platering for toilets Single Coat	Work start date:		05-11-2021		
Contractor:		Vasanthi Constructions	Work end date:		12-11-2021		
Prepared By:		Abdul Rahman	Date :		25-01-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Temporary Toilets behind 5600C	Plastering for Toilets Outer Side west	98.00	sft	16.00	1,568.00	Only labor rates included
		Plastering at North and South side	108.50	sft	16.00	1,736.00	
		Plastering at East side	66.50	sft	16.00	1,064.00	
		Plastering for Toilets Inner all Sides	384.00	sft	16.00	6,144.00	
		Plastering for toilet inner side ceiling	80.00	sft	16.00	1,280.00	
<b>Total Amount</b>						<b>11,792.00</b>	
Note : Add 20 % on bill amount as site is very far from city						11,792.00	
						20%	2,358.40
<b>Total</b>							<b>14,150</b>

V

**APPROVED BY**  
 02 FEB 2022  
 V. Ramesh Reddy  
 PROJECT MANAGER  
 G.V.R.C.

Rah

Sravan Cont. Toilet Platering  
Measurement Sheet

MEASUREMENT SHEET

Company Name:	GVRC	Approved by:	V Ramesh Reddy
Project:	Innopolis	Sign:	
Work Description :	Platering for toilets Single Coat	Work start date:	05-11-2021
Contractor:	Vasanthi Constructions	Work end date:	12-11-2021
Prepared By:	Abdul Rahman	Date :	25-01-2022

S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxLxF		G=Sum of E
			Length	width	Height	Nos	Quantity	Units	Item Head Total
1	Temporary Toilets behind 5600C	Plastering for Toilets Outer Side west	7.00	1.00	7.00	2.00	98.00	Sft	
		Plastering at North and South side	15.50	1.00	7.00	1.00	108.50	Sft	
		Plastering at East side	9.50	1.00	7.00	1.00	66.50	Sft	
		Plastering for Toilets Inner all Sides	16.00	1.00	6.00	4.00	384.00	Sft	
		Plastering for toilet inner side ceiling	5.00	4.00	1.00	4.00	80.00	Sft	

Note : Add 20 % on bill amount as site is very far from city

*[Handwritten signature]*

*[Handwritten signature]*

APPROVED BY  
12 FEB 2022  
V. Ramesh Reddy  
PROJECT MANAGER  
G.V.R.C.