

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1029		Date - site bills Register		04-02-2022	
Company Name:		MPPL		Site:		May Flower Plotium	
Name of Contractor		Janardhan					
Nature of work		Tiles laying					
Work done		From Date		13-01-2022		To Date	
						20-01-2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	club house						
2.	tiles laying						
3.	at 3 <sup>rd</sup> floor						
4.							
5.	Flooring area	1,730 = 00	17.00	sft	29,410.00		
6.	skirting	231 = 00	17.00	1ft	3,927.00		
7.	wall cladding	267 = 00	16.00	sft	4,272.00		
8.							
9.							
10.							
11.	Total:				37,609 = 00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 4/02/22		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



3rd floor club house tiles laying

MEASUREMENT SHEET									
Company Name:	NIPPI			Approved					
Project:	May Flower Paladium								
Work Description:	Club House Tiles Laying at 3rd floor								
Name of the Contractor	Janardhan								
Prepared By	K. Narendar Reddy								
Date:	04-02-2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Club House 3rd floor	Banquet Hall	42.25	32.58	1.00	1.00	1377	sft	
		Pantry	15.00	13.00	1.00	1.00	195	sft	
		Store	8.42	6.58	1.00	1.00	55	sft	
		Toilets	12.25	8.42	1.00	1.00	103	sft	
		Skirting	231.00	1.00	1.00	1.00	231	Rft	1730
	Wall cladding	Wall cladding	31.00	1.00	7.00	1.00	217	sft	231

**Bill for Consumables**  
Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:04-02-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Club House Tiles Laying at 3rd floor  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Club House Tiles Laying at 3rd floor Total amount =Rs 37609=00 Work done from date 13-01-2022 to 20-01-2022	Rs.7521=00

Amount in words: Seven Thousand Five Hundred and Twenty One rupees only.

Sign: \_\_\_\_\_

**Labour Charges**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:04-02-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Club House Tiles Laying at 3rd floor  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Club House Tiles Laying at 3rd floor Total amount =Rs 37609=00 Work done from date 13-01-2022 to 20-01-2022	Rs.15044=00

Amount in words: Fifteen Thousand and Fourty Four rupees only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:04-02-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1, Mallapur  
**Type of Work:** Club House Tiles Laying at 3rd floor  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Club House Tiles Laying at 3rd floor Total amount =Rs 37609=00 Work done from date 13-01-2022 to 20-01-2022	Rs.15044=00

Amount in words: Fifteen Thousand and Fourty Four rupees only.

Sign: \_\_\_\_\_