

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		950		Date - site bills Register		5-2-22	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Radha Krishna					
Nature of work		Landscaping					
Work done		From Date		To Date			
		01-12-21		3-2-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block East	3088	-0.50-	cft	1544/-		
2.	side peripheral	2568	-2.50-	cft	6420/-		
3.	Road Planter box	102.	2.50-	cft	257/-		
4.	Mossium fillings	1500	2.50-	cft	3750/-		
5.	Red mud fillings	192	2.50-	cft	480/-		
6.		136	2.50-	cft	340/-		
7.							
8.							
9.							
10.							
11.	Total:				12,791/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## MEASUREMENT SHEET

MEASUREMENT SHEET							Approved by:	Ramprasad
Company Name:	MRMallapur,LP						Sign:	
Project:	Gulmohar Residency							
Work Description:	Trees Plantation							
Contractor :	Radhakrishna							
Prepared By	P.Sai Kumar							
Date:	05-02-2022							
S No.	Item Head	Item Description	A	B	C	D	E = AxBxCxD	F
1	A-block Eastside	Planter boxes	Length	Width	Height	Nos	Quantity	Units
	Peripheral road	Morrum filling	4.00	4.00	2.00	34.00	1088.00	CH
	Plantation	Morrum filling	40.00	25.00	2.00	1.00	2000.00	CH
							3088.00	CH
	Peripheral road	Redmud filling	4.00	4.00	1.00	34.00	544.00	CH
		Redmud filling	296.00	6.00	0.50	1.00	888.00	CH
		Redmud filling	211.00	10.00	0.50	1.00	1055.00	CH
		Redmud filling	9.00	6.00	1.50	1.00	81.00	CH
							2568.00	CH
	Mainroad planter boxes	Redmud filling	208.00	0.66	0.75	1.00	102.96	CH
	Logo near carpet grass	Redmud filling	40.00	25.00	1.50	1.00	1500.00	CH
	Main gate entrance	Redmud filling	8.00	4.00	2.00	3.00	192.00	CH
	B-block eastside planter	Redmud filling	2.00	2.00	1.00	34.00	136.00	CH
							1930.96	CH

ESTIMATE SHEET									
Company Name:	MRMallapudi LP				Approved by:	Ramprasad			
Project:	Galinohar Residency				Sign:				
Work Description:	Trees Plantation								
Contractor:	Radha Krishna								
Prepared By:	P. Sai Kumar								
Date:	05-02-2022								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	A-block Eastside	Mortrum filling	3088.00	CH	0.50	1544.00			
2	Peripheral road	Redmund filling	2568.00	CH	2.50	6420.00			
3	Mainroad planter boxes	Redmund filling	102.96	CH	2.50	257.40			
4	Logo near carport grass	Redmund filling	1500.00	0.00	2.50	3750.00			
5	Main gate entrance	Redmund filling	192.00	CH	2.50	480.00			
6	B-block eastside planter	Redmund filling	136.00	CH	2.50	340.00			
Total Amount in words : Twelve Thousand Seven Hundred Ninety One only						12,791			

**Bill for Equipment Allowance**

Radhakrishna,  
H.no-4-1270 , Marthanda nagar,  
New Hafeezpet.


Date: 05.02.2022

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Morrurum & red mud filling.  
**Towards :** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Morrurum and red mud filling for nerium,cesalpinia,takoma,vadilia plantation work . Total Amount = 12,791/- Work done from date 01.12.21 to date 03.02.2022.	Rs.5,116 /-

Amount in words: Five Thousand One Hundred and Sixteen Rupees Only.

Sign: 

Bill for Labour Charges


Radhakrishna,  
H.no-4-1270, Marthanda nagar, New Hafeezpet

Date: 05.02.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Morrum & Red mud filling.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Morrum and red mud filling for nerium, cesalpinia, takoma, vadia plantation work . Total Amount = 12,791/- Work done from date 01.12.21 to date 03.02.2022.	Rs.5,116 /-

Amount in words: Five Thousand One Hundred and Sixteen Rupees Only.

Sign: 

**Allowance for Consumables**

Radhakrishna,  
H.no-4-1270 , Marthanda nagar,  
New Hafeezpet

Date:05.02.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Morrum & Red mud filling.  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Morrum and red mud filling for nerium, cesalpinia, takoma, vadilia plantation work . Total Amount = 12,791/- Work done from date 01.12.21 to date 03.02.2022.	Rs.2,558 /-

Amount in words: Two Thousand Five Hundred and Fifty Eight Rupees Only.

Sign: \_\_\_\_\_

