

Construction division.  
Advice for giving credit to contractors/suppliers.


|                               |                                     |                            |            |
|-------------------------------|-------------------------------------|----------------------------|------------|
| Sl. No. – site bills register | 434                                 | Date - site bills Register | 04/02/2022 |
| Company Name:                 | G.V.R.C                             | Site:                      | 1770 P.O.S |
| Name of Contractor            | Mansilhi Construction & Developer's |                            |            |
| Nature of work                | Civil work - 56000 Brick work       |                            |            |
| Work done                     | From Date                           | To Date                    |            |

| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount      | Contractors bill no |
|---------|----------------------|------|------|-------|-------------|---------------------|
| 1.      | Brick work G         | 4365 | 24/- | Sft   | 1,04,760.00 |                     |
| 2.      | floor 8"             |      |      |       |             |                     |
| 3.      | First floor          | 4365 | 26/- | Sft   | 1,13,490.00 |                     |
| 4.      |                      |      |      |       |             |                     |
| 5.      | Second floor         | 4365 | 28/- | Sft   | 1,22,220.00 |                     |
| 6.      |                      |      |      |       |             |                     |
| 7.      | Renale               | 578  | 30/- | Sft   | 17,277.00   |                     |
| 8.      | Sp.                  |      |      |       |             |                     |
| 9.      | Staircase            | —    |      |       |             |                     |
| 10.     |                      |      |      |       |             |                     |
| 11.     | Total:               |      |      |       | 357,747.60  |                     |

|                               |   |                               |   |
|-------------------------------|---|-------------------------------|---|
| Bill required                 | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.                  | GST bill required             | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.                  |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required<br><input type="checkbox"/> Not required | Measurement & estimate sheet: | <input checked="" type="checkbox"/> Enclosed<br><input type="checkbox"/> Not enclosed |
| PO/WO no.                     |   | PO/WO date:                   |   |

Remarks :

|                             |                         |                  |
|-----------------------------|-------------------------|------------------|
| Approved by Project Manager | Approved by Design Team | Approved by M.D. |
| Date:                       | Date:                   | Date:            |
| Sign:                       | Sign:                   | Sign:            |

  
APPROVED BY  
 PROJECT MANAGER  
 G.V.R.C.

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**Vasanthi Construction & 5600C**  
Brick Measurement Sheet

| MEASUREMENT SHEET  |                    |                                 |                  |       |                |      |          |       |                                  |
|--------------------|--------------------|---------------------------------|------------------|-------|----------------|------|----------|-------|----------------------------------|
| Company Name:      |                    | GVRC                            | Approved by:     |       | V Ramash Reddy |      |          |       |                                  |
| Project:           |                    | Innopolis                       | Sign:            |       |                |      |          |       |                                  |
| Work Description : |                    | 5600C                           | Work start date: |       | 08-11-2021     |      |          |       |                                  |
| Contractor:        |                    | Vasanthi Constrion & Developers | Work end date:   |       | 13-11-2021     |      |          |       |                                  |
| Prepared By:       |                    | Ramesh Reddy                    | Date :           |       | 28-11-2021     |      |          |       |                                  |
| S No.              | Item Head          | Item Description                | Length           | width | Height         | Nos  | Quantity | Units | G=Sum of E<br>Item Head<br>Total |
|                    | Ground Floor       | Brick work 8"                   | 4365.00          | 1.00  | 1.00           | 1.00 | 4355.00  | Sft   | 4,365                            |
|                    | First Floor        | Brick work 8"                   | 4365.00          | 1.00  | 1.00           | 1.00 | 4355.00  | Sft   | 4,365                            |
|                    | Secound floor      | Brick work 8"                   | 4365.00          | 1.00  | 1.00           | 1.00 | 4355.00  | Sft   | 4,365                            |
|                    | Terrace Floor      | Brick work 6"                   | 44.00            | 1.00  | 3.28           | 2.00 | 288.64   | Sft   |                                  |
|                    |                    | Brick work 6"                   | 40.00            | 1.00  | 3.28           | 1.00 | 131.20   | Sft   |                                  |
|                    |                    | Brick work 6"                   | 11.00            | 1.00  | 3.28           | 1.00 | 35.08    | Sft   |                                  |
|                    |                    | Brick work 6"                   | 12.00            | 1.00  | 10.00          | 1.00 | 120.00   | Sft   |                                  |
|                    | Staircase Eastside | Brick work 6"                   |                  |       |                |      |          | Sft   | 576                              |

  
**APPROVED BY**  
 04 FEB 2022  
 V. Ramash Reddy  
 PROJECT MANAGER  
 G.V.R.C.

**Vasanthi Construction & 5600C**  
Brick Estimate sheet

| ESTIMATE SHEET     |                                   |                  |                |       |             |             |                 |  |  |
|--------------------|-----------------------------------|------------------|----------------|-------|-------------|-------------|-----------------|--|--|
| Company Name:      | GVRC                              | Approved by:     | V Ramesh Reddy |       |             |             |                 |  |  |
| Project:           | Inopolis                          | Sign:            | -              |       |             |             |                 |  |  |
| Work Description : | 5600C                             | Work start date: | 08-07-2021     |       |             |             |                 |  |  |
| Contractor:        | Vasanth Constriction & Developers | Work end date:   | 22-01-2022     |       |             |             |                 |  |  |
| Prepared By:       | Ramesh Reddy                      | Date :           | 02-02-2022     |       |             |             |                 |  |  |
| S No.              | Item Head                         | Item Description | Quantity       | Units | Rate(Fixed) | Amount      | Item head total |  |  |
| 1                  | 8" Brick work                     | Ground Floor     | 4,365.00       | sqft  | 24.00       | 1,04,760.00 |                 |  |  |
|                    |                                   | First Floor      | 4,365.00       | sqft  | 26.00       | 1,13,490.00 |                 |  |  |
|                    |                                   | Secound floor    | 4,365.00       |       | 28.00       | 1,22,220.00 |                 |  |  |
|                    |                                   | Terrace Floor    | 575.92         | Sqft  | 30.00       | 17,277.60   |                 |  |  |
|                    |                                   |                  |                |       |             |             | 3,57,747.60     |  |  |

  
**APPROVED BY**  
 11.11.2022  
 W. RAMESH REDDY  
 PROJECT MANAGER  
 VASANTHI CONSTRUCTION & DEVELOPERS