


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	123.	Date - site bills Register	03/02/2022
Company Name:	MHPL SOV	Site:	MHPL SOV III
Name of Contractor	Biro Parida		
Nature of work	Civil work		
Work done	From Date	To Date	
	05/1/22	02/1/22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Rec work	928.88	40/-	sft	37,155/-	
2.						
3.	Brick work	1679	10/-	sft	16,790/-	
4.						
5.	Plastering	2073	14/-	sft	29,022/-	
6.	Pattis	33	15/-	Rft	495/-	
7.						
8.	Man holes (Big)	7	1500/-	NO'S	10500/-	
9.	Man holes (Small)	2	1000/-	NO'S	2000/-	
10.						
11.	Total:				95,962/-	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager  Date: 03 FEB 2022	Approved by Design Team Date: Sign:	Approved by M.D. Date: Sign:
---	---	------------------------------------

Notes: 1. To be submitted within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire & purchase (S.O.V.LLP) contractors. 3. Wherever not applicable fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



## MEASUREMENT SHEET

Company Name:

Modi Housing Pvt Ltd - sov-3

Project:

Silver Oak Villas-3

Work Description:

Civil Work

Name of the Contractor:

Biro Ponda

Prepared By:

J kiran kumar

Date:

03-02-2022

Approved by:

Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	RCC Works	South-West Corner Compound Wall Fottings	5.00	5.00	1.50	2.00	75.00	Cft		
			3.00	3.00	1.00	3.00	27.00	Cft		
		Commercial Building South East Building	3.00	3.00	1.00	4.00	36.00	Cft	138.00	
		South-West Corner Compound Wall Columns	6.00	1.00	10.00	2.00	120.00	Sft		
			3.00	1.00	8.00	3.00	72.00	Sft		
		Commercial Building South -East Coulmns	3.00	1.00	11.00	4.00	132.00	Sft	324.00	
		South-West Corner Compound Wall plinth Beam	82.00	1.00	2.25	1.00	184.50	Sft		
			22.00	1.00	2.25	1.00	49.50	Sft		
	24.00	1.00	2.25	1.00	54.00	Sft				
Commercial building South-East Corner Plinth beam	58.00	1.00	2.25	1.00	130.50	Sft				
	21.50	1.00	2.25	1.00	48.38	Sft	466.88			
2	Brick Work Under plinth	South-West Corner Compound Wall Inter locking Bricks	82.00	1.00	3.50	1.00	287.00	Sft		
			22.00	1.00	3.50	1.00	77.00	Sft		
		Commercial building South-East Corner compond wall	21.50	1.00	5.00	1.00	107.50	Sft		
			58.00	1.00	5.00	1.00	290.00	Sft	761.50	
3	Brick Work Above plinth	South-West Corner Compound Wall Inter locking Bricks	82.00	1.00	5.00	1.00	410.00	Sft		
			22.00	1.00	5.00	1.00	110.00	Sft		
		Commercial building South-East Corner compond wall	21.50	1.00	5.00	1.00	107.50	Sft		
			58.00	1.00	5.00	1.00	290.00	Sft	917.50	
4	Plastering wok	South-West Corner Compound Wall Inter locking Bricks	82.00	1.00	6.00	2.00	984.00	Sft		
			22.00	1.00	6.00	2.00	264.00	Sft		
		Commercial building South-East Corner compond wall	21.50	1.00	6.00	1.00	129.00	Sft		
			58.00	1.00	6.00	2.00	696.00	Sft	2073.00	
5	Pattis for columns	South-West Corner Compound Wall Columns	6.00	1.00	1.00	2.00	12.00	rf		
			3.00	1.00	1.00	3.00	9.00	rf		
		Commercial Building South -East Coulmns	3.00	1.00	1.00	4.00	12.00	rf	33.00	
6	Manhole constructions	Near 101,114,115,128,129(5*5)	1.00	1.00	1.00	6.00	5.00	Nos	5.00	
		Near security gate and 129	1.00	1.00	1.00	2.00	2.00	Nos	2.00	

## Bill for Labour Charges

Biro porida  
Chinna Cherlapally.

Date:03-02-2022

**In favor of:** SOV-III  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Civil Work  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-RCC Work,Brick Work under plinth beam,Brick Work Above plinth plastering Works,Manholes Works Near South-West Corner of Commercial Building <b>Total Amount: 95,962/-</b> Work done from 05-01-2022 to 02-02-2022	Rs.38,386/-

Amount in words:Thirty Eight Thousand Three Hundred Eighty Four Rupees Only/-

Sign: \_\_\_\_\_

**Bill for Allowance for Consumables**

Biro porida  
Chinna Cherlapally.

Date:03-02-2022

**In favor of:** SOV-III  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Civil Work  
**Towards:** Allowance For consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-RCC Work,Brick Work under plinth beam,Brick Work Above plinth plastering Works,Manholes Works Near South-West Corner of Commercial Building <b>Total Amount: 95,962/-</b> Work done from 05-01-2022 to 02-02-2022	Rs. 19,192/-

Amount in words:Nineteen Thousand One Hundred ninty two Rupees Only/-

Sign: \_\_\_\_\_

## Bill for Allowance for Equipment

Biro porida  
Chinna Cherlapally.

Date:03-02-2022

**In favor of:** SOV-III  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Civil Work  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:-RCC Work,Brick Work under plinth beam,Brick Work Above plinth plastering Works,Manholes Works Near South-West Corner of Commercial Building <b>Total Amount: 95,962/-</b> Work done from 05-01-2022 to 02-02-2022	Rs.38,384/-

Amount in words: Thirty Eight Thousand Three Hundred Eighty Four Rupees Only/-

Sign: \_\_\_\_\_