

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	1030	Date - site bills Register	05-02-2022			
Company Name:	MPPPL	Site:	may flowers platinum			
Name of Contractor	Priyanka devi					
Nature of work	granite work					
Work done	From Date	To Date				
	10-09-2021	31-01-2022				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Kitchen granite					
2.	soffit cladding					
3.	C-101, C-103, C-104					
4.	C-301, C-302, C-303 C-304, C-401, C-402					
5.	C-403, C-404, C-501 C-502, C-503, C-504					
6.	C-601, C-602, C-603					
7.	C-604, C-701, C-702, C-703 C-704, C-801, C-802, C-804, C-902 C-903, 1001, 1002, 1003	31	3250	nos	1,00,750	
8.	C-105, C-305, C-306					
9.	405, 406, 505, 605 606, 705, 706, 805					
10.	C-905, C-906, C-1005	14	4250	nos	59,500	
11.	-18,00 site Total:				1,60,250=00	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 5/02/2022		Date:		Date:		
Sign: [Signature]		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign :- Priyanka devi

ESTIMATE SHEET

Company Name:	MPL
Project:	May Flower Platinum
Work Description:	Kitchen granite, bathroom, soffit cladding granite work - C-101 C-103 C-104 C-105 C-301 C-302 C-303 C-304 C-305 C-306 C-401 C-402 C-403 C-404 C-405 C-406 C-501 C-502 C-503 C-504 C-505 C-601 C-602 C-603 C-604 C-605 C-606 C-701 C-702 C-703 C-704 C-705 C-706 C-801 C-802 C-804 C-805 C-902 C-903 C-905 C-906 C-1001 C-1002 C-1003 C-1005
Contractor Name:	Priyanka Devi
Prepared by:	K. Narendra Reddy
Date:	05-02-2022

S.No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total
1	Kitchen granite, soffit cladding granite work - 1500 sft							
	a Granite work	Granite work - C-101, C-103, C-104, C-301, C-302, C-303, C-304, C-401, C-402, C-403, C-404, C-501, C-502, C-503, C-504, C-601, C-602, C-603, C-604, C-701, C-702, C-703, C-704, C-801, C-802, C-804, C-902, C-903, C-1001, C-1002, C-1003 - 1500 sft flats	31	nos	50 % of 6500	3250	100750	100750
2	Kitchen granite, soffit cladding granite work - 1800 sft							
	a Granite work	Granite work - C-105, C-305, C-306, C-405, C-406, C-505, C-605, C-606, C-705, C-706, C-805, C-905, C-906 C-1005	14	nos	50 % of 8500	4250	59500	59500
	Grand Total							160250
	Grand Total - One Lakh Sixty Thousand Two Hundred and Fifty rupees only							

Note: MD sir has given approval for Rs 6500 for 1500 sft flat and Rs. 8500 for 1800 sft flat, we made bill for 50% only

MEASUREMENT SHEET									
Company Name:	MPL								
Project:	May Flower Platinum								
Work Description:	Kitchen granite, bathroom, soffit cladding granite work - C-101 C-103, C-104, C-105, C-301, C-302, C-303, C-304, C-305, C-306, C-401, C-402, C-403, C-404, C-405, C-406, C-501, C-502, C-503, C-504, C-505, C-601, C-602, C-603, C-604, C-605, C-606, C-701, C-702, C-703, C-704, C-705, C-706, C-801, C-802, C-804, C-805, C-902, C-903, C-905, C-906, C-1001, C-1002, C-1003, C-1005								
Contractor Name:	Priyanka Devi								
prepared by:	K. Narendar Reddy								
Date:	05-02-2022								
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head sft
1	Kitchen granite, soffit cladding granite work	French window soffit cladding	7	1	1	2	14	Rft	20
		French window soffit cladding	6	1	1	1	6	Rft	
		Edge polishing	7	1	1	4	28	Rft	
		Edge polishing	6	1	1	2	12	sft	40
		French window soffit cladding	7	1	1	2	14	Rft	
		French window soffit cladding	8	1	1	1	8	Rft	22
		Edge polishing	7	1	1	4	28	Rft	
		Edge polishing	8	1	1	2	16	sft	44
2	1500 sft flat	Kitchen Granite laying	8	2	1	1	16	sft	
		Kitchen Granite laying	6	2	1	1	12	sft	28
		Edge polishing	8	1	1	1	8	Rft	
		Edge polishing	6	1	1	1	6	sft	14
		Kitchen Granite laying	10	2	1	1	20	sft	
		Kitchen Granite laying	5	2	1	1	10	sft	30
		Edge polishing	10	1	1	1	10	Rft	
		Edge polishing	7	1	1	1	7	sft	17
3	1500 sft flat	Toilet commode ledge wall	7	1	1	2	14	sft	
		Shower area granite patti	5	1	1	2	10	sft	24
		Edge polishing	7	1	1	2	15	Rft	
		Edge polishing	5	1	1	2	10	sft	25
		Toilet commode ledge wall	11	1	1	3	32	sft	
		Shower area granite patti	5	1	1	3	15	sft	47
		Edge polishing	11	1	1	3	33	Rft	
		Edge polishing	5	1	1	3	15	sft	

4	1500 sft flat	Railing bottom granite	8	1	1	1	1	1	8 sft	48
		Edge polishing	16	1	1	1	1	16 Rft	8	
									16	
	1800 sft flat	Railing bottom granite	10	1	1	1	1	10 sft	10	
		Edge polishing	20	1	1	1	1	20 Rft	20	
5	1500 sft flat	Kitchen sink cutting	1	1	1	1	1	1 no		
		Hob cutting	1	1	1	1	1	1 no		
		Gas hole making	1	1	1	1	1	1 no		
	1800 sft flat	Kitchen sink cutting	1	1	1	1	1	1 no		
		Hob cutting	1	1	1	1	1	1 no		
		Gas hole making	1	1	1	1	1	1 no		

Bill for Consumables

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:05-02-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Kitchen granite, bathroom, soffit cladding granite work - C-101
C-103, C-104, C-105, C-301, C-302, C-303, C-304, C-305. C-306,
C-401, C-402, C-403, C-404, C-405, C-406, C-501, C-502, C-503,
C-504, C-505, C-601, C-602, C-603, C-604, C-605, C-606, C-701,
C-702, C-703, C-704, C-705, C-706, C-801, C-802, C-804, C-805,
C-902, C-903, C-905, C-906, C-1001, C-1002, C-1003, C-1005
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Kitchen granite, bathroom, soffit cladding granite work - C-101 C-103, C-104, C-105, C-301, C-302, C-303, C-304, C-305. C-306, C-401, C-402, C-403, C-404, C-405, C-406, C-501, C-502, C-503, C-504, C-505, C-601, C-602, C-603, C-604, C-605, C-606, C-701, C-702, C-703, C-704, C-705, C-706, C-801, C-802, C-804, C-805, C-902, C-903, C-905, C-906, C-1001, C-1002, C-1003, C-1005 Total amount =Rs 1,60,250=00 Work done from date : 10-09-2021 to 31-01-2022	Rs.32,050=00

Amount in words: Thirty Two Thousand and Fifty Rupees only

Sign: _____

Bill for Equipment Allowance

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:05-02-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Kitchen granite, bathroom, soffit cladding granite work - C-101
C-103, C-104, C-105, C-301, C-302, C-303, C-304, C-305. C-306,
C-401, C-402, C-403, C-404, C-405, C-406, C-501, C-502, C-503,
C-504, C-505, C-601, C-602, C-603, C-604, C-605, C-606, C-701,
C-702, C-703, C-704, C-705, C-706, C-801, C-802, C-804, C-805,
C-902, C-903, C-905, C-906, C-1001, C-1002, C-1003, C-1005
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Kitchen granite, bathroom, soffit cladding granite work - C-101 C-103, C-104, C-105, C-301, C-302, C-303, C-304, C-305. C-306, C-401, C-402, C-403, C-404, C-405, C- 406, C-501, C-502, C-503, C-504, C-505, C-601, C-602, C-603, C-604, C-605, C-606, C-701, C-702, C-703, C- 704, C-705, C-706, C-801, C-802, C-804, C-805, C-902, C-903, C-905, C-906, C-1001, C-1002, C-1003, C-1005 Total amount =Rs 1,60,250=00 Work done from date : 10-09-2021 to 31-01-2022	Rs.64,100=00

Amount in words: Sixty Four Thousand and One Hundred rupees only.

Sign: _____

Bill for Labour charges

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:05-02-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Kitchen granite, bathroom, soffit cladding granite work - C-101, C-103, C-104, C-105, C-301, C-302, C-303, C-304, C-305, C-306, C-401, C-402, C-403, C-404, C-405, C-406, C-501, C-502, C-503, C-504, C-505, C-601, C-602, C-603, C-604, C-605, C-606, C-701, C-702, C-703, C-704, C-705, C-706, C-801, C-802, C-804, C-805, C-902, C-903, C-905, C-906, C-1001, C-1002, C-1003, C-1005
Lowards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done : Kitchen granite, bathroom, soffit cladding granite work - C-101, C-103, C-104, C-105, C-301, C-302, C-303, C-304, C-305, C-306, C-401, C-402, C-403, C-404, C-405, C-406, C-501, C-502, C-503, C-504, C-505, C-601, C-602, C-603, C-604, C-605, C-606, C-701, C-702, C-703, C-704, C-705, C-706, C-801, C-802, C-804, C-805, C-902, C-903, C-905, C-906, C-1001, C-1002, C-1003, C-1005 Total amount =Rs 1,60,250=00 Work done from date : 10-09-2021 to 31-01-2022	Rs.64,100=00

• Amount in words: Sixty Four Thousand and One Hundred rupees only.