


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1035		Date - site bills Register		07/02/2022	
Company Name:		MFP		Site:		MPL	
Name of Contractor		B. Bissapa					
Nature of work		Painting work					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block Basement-①						
2.	Basement Painting						
③	Colonnus - 2	11,947.00	1.75	Sft	20,908.00/-		
4.							
5.							
6.	Att 18% GST				3,763.00		
7.							
8.							
9.							
10.							
11.	Total:				24,671.00/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 07/02/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		A&B-Blcoks Basement-1 Primar Painting work.							
Contractor Name:		B.Bassapa							
Date:		07.02.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
	A&B-Blcoks Basement-1 Primar Painting work.								
	Column's-1		11,947.50	Sft	1.75	20,908.13			
					Total		20,908.13		
					GST 18%		3,763.46		
					Total Amount		24,671.59		
Amount in words :- Twenty Four Thousand Six Hundred and Sevnety One Rupees Only									

MEASUREMENT SHEET										
Company Name:		MPL		Prepared by:		R.Ashok				
Project:		May Flower Platinum								
Work Description:		A&B-Blocks Basement-1 Primar Painting work.								
Contractor Name:		B.Bassapa								
Date:		07.02.2022								
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
1	Columns 02 Upto of A&B-Block.									
	O grid	C1 Column	6.00	1.00	15.00	7.00	630.00	Sft		
		C2 Column	6.00	1.00	15.00	3.00	270.00	Sft		
	N Grid	C2 Column	6.00	1.00	15.00	4.00	360.00	Sft		
		C5 Column	7.00	1.00	15.00	6.00	630.00	Sft		
	M Grid	C3 Column	6.50	1.00	15.00	1.00	97.50	Sft		
		C8 Column	8.50	1.00	15.00	3.00	382.50	Sft		
		C4 Column	7.00	1.00	15.00	6.00	630.00	Sft		
	L Grid	C1 Column	6.00	1.00	15.00	1.00	90.00	Sft		
		C2 Column	6.00	1.00	15.00	2.00	180.00	Sft		
		C3 Column	6.50	1.00	15.00	5.00	487.50	Sft		
		C4 Column	7.00	1.00	15.00	2.00	210.00	Sft		
	K Grid	C1 Column	6.00	1.00	15.00	5.00	450.00	Sft		
		C2 Column	6.00	1.00	15.00	1.00	90.00	Sft		
		C7 Column	6.50	1.00	15.00	1.00	97.50	Sft		
		C6 Column	7.00	1.00	15.00	1.00	105.00	Sft		
		C10 Column	7.00	1.00	15.00	2.00	210.00	Sft		
	J Grid	C1 Column	6.00	1.00	15.00	5.00	450.00	Sft		
		C2 Column	6.00	1.00	15.00	1.00	90.00	Sft		
		C4 Column	7.00	1.00	15.00	1.00	105.00	Sft		

