

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		459	Date - site bills Register		07/02/22		
Company Name:		GNRC	Site:		Srinopolis		
Name of Contractor align="center">M.D. Jha							
Nature of work align="center">RCC works in cable vault							
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	DLC for cable vault	1800	6.00	sqft	10,800.00		
2.							
3.	cable vault floor	1740	16.00	sqft	27,840.00		
4.	bar bending with						
5.	concreting.						
6.	cable vault wall	6500		sqft			
7.	i) Rod bending	1680.00	12.00	sqft	20,160.00		
8.	ii) shuttering.	3360.00	16.00	sqft	53,760.00		
9.	iii) concrete	1560.00	10.00	sqft	15,600.00		
10.							
11.	Total:				1,28,160.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED
 07/02/22
 PROJECT MANAGER

Measurement Sheet									
Company : GVRC									
Project : Inpolis									
Work Description : Cable Vault									
Contractor : Ishaq									
Prepared BY : V Ramesh Reddy									
Date: 26-12-2021									
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head total
1	DLC for cable vault		120.0	15.0	1.0	1.0	1800.0	Sft	
2	Cable vault floor barbending with concreting	BottomDouble Mat slab	120.0	14.5	1.0	1.0	1740.00	Sft	
3	Cable vault - wall	Rod bending for wall	120.0	7.0	1.0	2.0	1680.00	Sft	
		Shuttering for wall	120.0	7.0	1.0	4.0	3360.00	Sft	
		Concrete 8"	120.0	6.5	1.0	2.0	1560.00	Sft	



Estimate Sheet

Company Name : GYRC
 Project : Inpallis
 Work Description : Cable Vault
 Contractor: Ishaq
 Prepared By : V Ramesh Reddy
 Date: 26-12-2021

S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	✓	Ask Rate	Amount	Eng Rate	Amount	Remarks
1	DLC for cable vault	DLC	1800.00	Sft	6.0	10,800.00		8.0	14400.0	7	12600	
2	Cable vault floor barbending with concreting	BottomDouble Mat slab	1740.00	Sft	16.0	27,840.00		45.0	78300.0	35	60900	
3	Cable vault wall	Rod Bending for wall	1680.00	Sft	12.0	20,160.00		20.0	33600.0	17	28560	
		Shuttering	3360.00	Sft	16.0	53,760.00		25.0	84000.0	20	67200	
		Concrete 8"	1560.00	Sft	10.0	15,600.00		20.0	31200.0	15	23400	
						1,28,160.00			241500.0		192660	

