


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		461		Date - site bills Register		07/02/2022	
Company Name:		GVRC		Site:		Ganapole	
Name of Contractor Anand water proofing works							
Nature of work Water proofing							
Work done		From Date		To Date			
		2/1/2022		28/1/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	STP walls & base water proofing	4091.37	30/-	Sft	1,22,741-00		
2.							
3.							
4.	Blue paving of holes in STP	6	225/-	nos.	1350-00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,24,091-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED
11 FEB 2022
V. HANU SIVARAJU
PROJECT MANAGER
BY S.C.

MEASUREMENT SHEET									
Company Name		GVRC		Approved By		V. Ramesh Reddy			
Project:		Innopolis		Sign					
Work Description:		STP Water proofing works		Work start date:		02-01-2022			
Name of the contractor		Anand Jyothi Babu		work end date:		28-01-2022			
Prepared By		V Ramesh Reddy		Date:		04-02-2022			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Total Head
1	STP walls and base water proofing	SC Tank walls	16.60	1.00	6.00	1.00	99.60	sft	
		SC Tank Base	2.95	4.92	1.00	1.00	14.52	sft	
		OCC Tank	16.60	1.00	9.00	1.00	149.40	sft	
		OCC Tank base	2.95	4.92	1.00	1.00	14.52	sft	
		OG Tank	24.60	1.00	10.60	1.00	260.76	sft	
		OG Tank Base	5.25	6.72	1.00	1.00	35.29	sft	
		EQT Tank	50.60	1.00	15.00	1.00	759.00	sft	
		EQT Tank Base	18.37	6.72	1.00	1.00	123.51	sft	
		FFT Tank	24.00	1.00	15.60	1.00	374.40	sft	
		FFT Tank Base	4.59	7.22	1.00	1.00	33.14	sft	
		MBBR 1 Tank	24.60	1.00	15.60	1.00	383.76	sft	
		MBBR 1 Tank base	4.76	7.22	1.00	1.00	34.32	sft	
		MBBR 2 Tank	24.60	1.00	15.60	1.00	383.76	sft	
		MBBR 2 Tank base	4.76	7.22	1.00	1.00	34.32	sft	
		TS Tank	29.60	1.00	15.60	1.00	461.76	sft	
TS Tank base	7.22	7.22	1.00	1.00	52.07	sft			
TWT TANK	31.16	1.00	15.60	1.00	486.10	sft			
TWT TANK base	5.25	10.33	1.00	1.00	54.22	sft			
SHT Tank	26.24	1.00	11.20	1.00	293.89	sft			
SHT Tank base	6.56	6.56	1.00	1.00	43.03	sft			
								sft	4091.37
2	Bore Packings for 3" dia pipes	SC, TWT, TS, FFT tanks	1.0	1.0	1.0	6.0	6.0	nos	
								nos	6.0

ESTIMATE SHEET		GVRC		Approved by:		V Ramesh Reddy	
Company Name:		Innopolis		Sign:			
Project:		STP water proofing works		Work start date:		02-01-2022	
Work Description :		Anand Jyothi Babu		Work end date:		28-01-2022	
Contractor:		V Ramesh Reddy		Date :		04-02-2022	
Prepared By:							

S No.	Item Head	Item Description	Quantity	Units	Rate as per Circular	Amount	Item head Total
1	STP	All tanks Walls and base	4,091.37	Sft	30.00	1,22,741.00	
2	Bore packings		6.00	nos	225.00	1,350.00	
							1,24,091.0

