

**Construction division.  
Advice for giving credit to contractors/suppliers.**

| Sl. No. - site bills register |                      | 962   |      | Date - site bills Register    |          | 9/2/2022  |  |
|-------------------------------|----------------------|---|------|-------------------------------|----------|---|--|
| Company Name:                 |                      | MRMLLP  |      | Site:                         |          | CMP   |  |
| Name of Contractor            |                      | M. Karunakar Reddy  |      |                               |          |   |  |
| Nature of work                |                      | Cora Road fixing (Part-Bill / A-block)  |      |                               |          |   |  |
| Work done                     |                      | From Date   |      | To Date                       |          |   |  |
| Sl. No.                       | Villa/Flat/block no. | Qty.  | Rate | Units                         | Amount   | Contractors bill no   |  |
| 1.                            | A-1,2,4,9,10         | 3057  | 105  | sq                            | 3,21,059 |   |  |
| 2.                            |                      |   |      |                               |          |   |  |
| 3.                            |                      |   |      |                               |          |   |  |
| 4.                            |                      |   |      |                               |          |   |  |
| 5.                            |                      |   |      |                               |          |   |  |
| 6.                            |                      |   |      |                               |          |   |  |
| 7.                            |                      |   |      |                               |          |   |  |
| 8.                            |                      |   |      |                               |          |   |  |
| 9.                            |                      |   |      |                               |          |   |  |
| 10.                           |                      |   |      |                               |          |   |  |
| 11.                           | Total:               |   |      |                               | 3,21,059 |   |  |
| Bill required                 |                      | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.                  |      | GST bill required             |          | <input type="checkbox"/> YES <input type="checkbox"/> NO.                             |  |
| Measurement & estimate sheet: |                      | <input checked="" type="checkbox"/> Required<br><input type="checkbox"/> Not required |      | Measurement & estimate sheet: |          | <input checked="" type="checkbox"/> Enclosed<br><input type="checkbox"/> Not enclosed |  |
| PO/WO no.                     |                      | 83164 / 78952   |      | PO/WO date:                   |          | 3/12/21 & 27/7/2021   |  |
| Remarks : All Works completed |                      |   |      |                               |          |   |  |
|                               |                      |   |      |                               |          |   |  |
|                               |                      |   |      |                               |          |   |  |
|                               |                      |   |      |                               |          |   |  |
| Approved by Project Manager   |                      | Approved by Design Team   |      | Approved by M.D.              |          |   |  |
| Date: 9/2/2022                |                      | Date:   |      | Date:                         |          |   |  |
| Sign: [Signature]             |                      | Sign:   |      | Sign:                         |          |   |  |

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## MEASUREMENT SHEET

Company Name: Moadi Realty Mallapur LLP  
 Project: Gulmohar Residency  
 Work Description: A-block Cera Board Area Part bill  
 Contractor : V. Karunkar Reddy  
 Prepared By Sai Kumar  
 Date: 09-02-2022

Approved by: Ramprasad  
 Sign:

| S No. | Item Head       | Item Description   | A<br>Length | B<br>Width | C<br>Height | D<br>Nos | E= AxBxCxD<br>Quantity | F<br>Units |
|-------|-----------------|--------------------|-------------|------------|-------------|----------|------------------------|------------|
| 1     | A-block         | Flat no-1,2,4,9    | 31.00       | 1.00       | 9.50        | 8.00     | 2356.00                | Sft        |
| 2     | Flat no-1,5,6,9 | North & South side | 5.00        | 1.00       | 48.50       | 3.00     | 727.5                  | Sft        |
|       |                 |                    | 5.00        | 1.00       | 63.00       | 1.00     | 315.0                  | Sft        |
|       | Deduction       | Balcony            | 8.16        | 1.00       | 7.50        | 4.00     | 244.80                 | Sft        |
|       |                 | Window             | 6.00        | 1.00       | 4.00        | 4.00     | 96.00                  | Sft        |
|       |                 | Total Qty          |             |            |             |          | 3058                   | Sft        |

| ESTIMATE SHEET  |                                   |                            |          | Approved by | Ramprasad |          |
|---|-----------------------------------|----------------------------|----------|-------------|-----------|----------|
| Company Name  | Moadi Realty Mallapur LLP         |                            |          | Sign        |           |          |
| Project   | Gulmohar Residency                |                            |          |             |           |          |
| Work Description  | A-block Cera Board Area Part bill |                            |          |             |           |          |
| Contractor  | V Karunkar Reddy                  |                            |          |             |           |          |
| Prepared By   | Sai Kumar                         |                            |          |             |           |          |
| Date  | 09-02-2022                        |                            |          |             |           |          |
| S No  | Item Head                         | Item Description           | Quantity | Units       | Rate      | Amount   |
| 1   | A-block                           | Flat no-1,2,4,9<br>Balcony | 3057.70  | flats       | 105.00    | 3,21,059 |
| Total Amount in words Three lakh Twenty One Thousand Fifty Nine Rupees Only |                                   |                            |          |             |           |          |

100 mm X 2100 mm