

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		36		Date - site bills Register		07/02/22	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor		Dilip Ranjan Swain					
Nature of work		Core cutting work					
Work done		From Date		To Date			
		15/09/21		02/02/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	1st to 4th floor	168.00	275.00	NO'S	46200.00		
2.	Core cutting	96.00	250.00	NO'S	24000.00		
3.	Work.	48.00	250.00	NO'S	12000.00		
4.	C101, 102, 103,	48.00	350.00	NO'S	16800.00		
5.	120, 121, 122 to					/	
6.	401, 402, 403,						
7.	420, 421, 422)						
8.	Flats						
9.							
10.							
11.	Total:				99000.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07-02-22		Date:		Date:			
Sign: Syed Golam Sarwar		Sign:		Sign:			

Notes: 1. This form must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
08 FEB 2022
SYED GOLAM SARWAR
Asst. Project Manager/BRGV

ESTIMATE SHEET							
Company Name:	MRGV					Approved by	
Project :	BRGV						
Work Description :	Core Cutting work						
Prepared By:	Sobhanbabu.						
Contractor Name:	Dilip Ranjan Swain						
Date:	07.02.2022						
S NO.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1		1st to 4th floor core cutting work(101, 102, 103, 120, 121, 122 to 401, 402, 403, 420, 421, 422)flats					
		5" dia hole for 4" slab	168.00	No's	275.00	46200.00	
		4" dia hole for 4" slab	96.00	No's	250.00	24000.00	
		3" dia hole for 4" slab	48.00	No's	250.00	12000.00	
		4" dia hole for 9" beam	48.00	No's	350.00	16800.00	
							99000.00
						Total	99000.00

Amount in words :- Ninety nine Thousand rupees only

MEASUREMENT SHEET

Company Name:	MRGV							Approved by		
Project :	BRGV									
Work Description :	Core Cutting work									
Prepared By:	Sobhanbabu.									
Contractor Name:	Dilip Ranjan Swain									
Date:	07.02.2022									
S.No	Item Head	Item Description	Length	Width	Height	Nos	E=AXBXCXD Quantity	F Units	G=Sum of E Total Head	
1	1st to 4th floor core cutting work(101, 102, 103, 120, 121, 122 to 401, 402, 403, 420, 421, 422)flats									
		5" dia hole for 4" slab	7.00	1.00	1.00	24.00	168.00	No's		
		4" dia hole for 4" slab	4.00	1.00	1.00	24.00	96.00	No's		
		3" dia hole for 4" slab	2.00	1.00	1.00	24.00	48.00	No's		
		4" dia hole for 9" beam	2.00	1.00	1.00	24.00	48.00	No's		

Bill for Labour charges

Dilip Ranjan Swain
Orissa,
Chandrabali.

Date:07-02-2022

In favor of : Modi Reality genome valley
Project / Site : Bloomdale Residency genome valley
Location : Chandrabali

Type of Work : Core cutting work
Towards : Labour charges.

S No.	Description	Amount
1.	Brief description of work done: 1 st & 4 th floor core cutting work. Total amount =99000/- from date : 15-09-2021 to 02-02-2022	Rs 39600/-

Amount in words : Thirty nine thousand six hundred rupees only.

Sign: _____

Bill for Equipment Allowance

Dilip Ranjan Swain
Orissa,
Chandrabali.

Date:07-02-2022

In favor of : Modi Reality genome valley
Project / Site : Bloomdale Residency genome valley
Location : Chandrabali

Type of Work : Core cutting work
Towards : Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done : 1 st & 4 th floor core cutting work. Total amount =99000/- from date : 15-09-2021 to 02-02-2022	Rs 39600/-

Amount in words : Thirty nine thousand six hundred rupees only.

Sign: _____

Allowance for Consumable

Dilip Ranjan Swain
Orissa,
Chandrabali.

Date:07-02-2022

In favor of : Modi Reality genome valley
Project / Site : Bloomdale Residency genome valley
Location : Chandrabali

Type of Work : Core cutting work
Towards : Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : 1 st & 4 th floor core cutting work. Total amount =99000/- from date : 15-09-2021 to 02-02-2022	Rs 19800/-

Amount in words : Nighteen thousand and eight hundred rupees only.

Sign: _____