


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1040.		Date - site bills Register		09/02/2022	
Company Name:		MFP		Site:		MPL	
Name of Contractor		K. Krishna					
Nature of work		Scaffolding work					
Work done		From Date		To Date			
		31/01/2022		01/02/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Furniture stores						
2.	Dismantling work	1,719.00	5.00	Sft	8,599.00		
3.	Furniture stores						
4.	Plastering work	4,973.00	7.00	Sft	34,815.00		
5.	Hacking work	13,173.00	0.50	Sft	6,586.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				50,001.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 09/02/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

K.Krishna,
Mallapur,Malkagiri
Hyderabad.

Date: 07.02.2022.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards West Side Driveway Sab and Furniture Store Scaffolding Hacking Work. Total Amount = 50,001.00/- Work done from date 31.01.2021 to 01.02.2022.	Rs.20,000.00/-

Amount in words: Twenty Thousand Rupees Only.

Sign: _____

Bill for Equipment Allowance

K.Krishna,
Mallapur,Malkagiri
Hyderabad.

Date: 07.02.2022.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards West Side Driveway Sab and Furniture Store Scaffolding Hacking Work. Total Amount = 50,001.00/- Work done from date 31.01.2021 to 01.02.2022.	Rs.20,000.00/-

Amount in words: Twenty Thousand Rupees Only.

Sign: _____

Bill for Consumables

K.Krishna,
Mallapur,Malkagiri
Hyderabad.

Date: 07.02.2022.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding Work.
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards West Side Driveway Sab and Furniture Store Scaffolding Hacking Work. Total Amount = 50,001.00/- Work done from date 31.01.2021 to 01.02.2022.	Rs. 10,000.00/-

Amount in words: Ten Thousand Rupees Only.

Sign: _____

MEASUREMENT SHEET

Company Name:		MPL	Prepared by:			R.Ashok				
Project:		May Flower Platinum								
Work Description:		Scaffolding Work								
Contractor Name:		K.Krishna								
Date:		07.02.2022								
S.No	Item Head	Item Description	A Length	B Width	C Height	Nos	Quantity	Units	Total Head	
1 Furniture Store Dismantling Work										
		Walls	74.91	1.00	15.00	1.00	1,123.65	Sft		
			39.75	1.00	15.00	1.00	596.25	Sft	1,719.90	
2 Furniture Store Plastering Work										
		Walls	114.66	1.00	15.00	1.00	1,719.90	Sft		
		Ceiling	74.91	1.00	39.75	1.00	2,977.67	Sft		
		Material Lift	23.00	1.00	12.00	1.00	276.00	Sft	4,973.57	
3 Hacking Work										
		Ventilation Ducts	9.91	1.00	4.75	2.00	94.15	Sft		
			25.88	1.00	4.75	4.00	491.72	Sft		
			9.00	1.00	4.75	4.00	171.00	Sft		
			20.00	1.00	4.75	4.00	380.00	Sft		
			10.91	1.00	4.75	2.00	103.65	Sft		
			11.91	1.00	4.75	4.00	226.29	Sft		
		West Side Driveway Upper								
		Slab	175.91	35.88	1.00	1.00	6,311.65	Sft		
		Beams	175.91	1.00	3.25	2.00	1,143.42	Sft		
			35.88	1.00	3.25	9.00	1,049.49	Sft		
		Columns								
	H Grid	CB1	4.50	1.00	9.00	2.00	81.00	Sft		
		CB2	4.50	1.00	9.00	2.00	81.00	Sft		
	I Grid	CB1	4.50	1.00	9.00	2.00	81.00	Sft		
		CB2	4.50	1.00	9.00	2.00	81.00	Sft		
	J Grid	CB1	4.50	1.00	9.00	2.00	81.00	Sft		
		CB2	4.50	1.00	9.00	2.00	81.00	Sft		
	K Grid	CB1	4.50	1.00	9.00	2.00	81.00	Sft		

