


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1042		Date - site bills Register		09/02/2022	
Company Name:		MPPZ		Site:		May Flower Platinum	
Name of Contractor		Abdul Qadeer					
Nature of work		False Ceiling					
Work done		From Date		To Date			
		21/1/2021		25/01/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	FALSE ceiling work inside flat						
2.	C-701 - Plain Ceiling	793	36/-	Sft	28,548.00		
3.	Verticals	453	36/-	Sft	16,308.00		
4.	C-702 - Plain Ceiling	793	36/-	Sft	28,548.00		
5.	Verticals	453	36/-	Sft	16,308.00		
6.							
7.	Sub total				89,712.00		
8.	LSY 18%				16,148.00		
9.							
10.							
11.	Total:				1,05,860.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		85101		PO/WO date:		3/2/2022	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 09/02/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MPPPL						Approved	
Project:		May Flower Patinum							
Work Description:		False Ceiling Work at C-701, C-702							
Name of the Contractor		Abdul Qadeer							
Prepared By		K. Narender Reddy							
Date:		09-02-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	False Ceiling Work at C-701, C-702								
	false ceiling -C-701	Gypsum ceiling 1500 sft	793.00	sft	36.00	28,548.00			
		Verticals	453.00	ft	36.00	16,308.00			
		Sub Total					44856		
		GST					8074		
		Total					52930		
2	false ceiling -C-702	Gypsum ceiling 1500 sft	793.00	sft	36.00	28,548.00			
		Verticals	453.00	ft	36.00	16,308.00			
		Sub Total					44856		
		GST					8074		
		Total					52930		
		09-02-2022							
		Total Amount							105860
Amount in words One Lakh Five Thousand Eight Hundred and Sixty rupees only									

MEASUREMENT SHEET

MEASUREMENT SHEET						Approved			
Company Name	Mpppl								
Project	May Flower Patnam								
Work Description	False Ceiling Work at C-701, C-702								
Name of the Contractor ¹	Abdul Qadeer								
Prepared By	K. Narendra Reddy								
Date	09-02-2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
False Ceiling Work at C-701, C-702									
1	False ceiling- C-701 1500 sft	Drawing	12.25	11.00	1.00	1.00	135	sft	
		Dining	16.50	10.00	1.00	1.00	165	sft	
		Master Bed Room	13.50	12.00	1.00	1.00	162	sft	
		Dressing	9.00	5.00	1.00	1.00	45	sft	
		Children Bed Room	12.00	10.50	1.00	1.00	126	sft	
		Guest Bed Room	10.50	10.00	1.00	1.00	105	sft	
		passage	4.50	1.50	1.00	1.00	7	sft	
		passage	12.00	4.00	1.00	1.00	48	sft	793
		Verticals							
		Drawing	132.00	1.00	1.00	1.00	132	Rft	
		Dining	7.00	1.50	1.00	1.00	11	Rft	
		Cut out	177.00	1.00	1.00	1.00	177	Rft	
		Rafters	129.00	1.00	1.00	1.00	129	Rft	
		cut out	3.50	1.25	1.00	1.00	4	Rft	
		Total Verticals							453
False ceiling- C-702- 1500 sft									
2	False ceiling- C-702- 1500 sft	Drawing	12.25	11.00	1.00	1.00	135	sft	
		Dining	16.50	10.00	1.00	1.00	165	sft	
		Master Bed Room	13.50	12.00	1.00	1.00	162	sft	
		Dressing	9.00	5.00	1.00	1.00	45	sft	
		Children Bed Room	12.00	10.50	1.00	1.00	126	sft	
		Guest Bed Room	10.50	10.00	1.00	1.00	105	sft	
		passage	4.50	1.50	1.00	1.00	7	sft	
		passage	12.00	4.00	1.00	1.00	48	sft	793
		Verticals							
		Drawing	132.00	1.00	1.00	1.00	132	Rft	
		Dining	7.00	1.50	1.00	1.00	11	Rft	
		Cut out	177.00	1.00	1.00	1.00	177	Rft	
		Rafters	129.00	1.00	1.00	1.00	129	Rft	
		cut out	3.50	1.25	1.00	1.00	4	Rft	
		Total Verticals							453