


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		40	Date - site bills Register		9/2/22		
Company Name:		M.R.G.V	Site:		B.R.G.V:		
Name of Contractor		T. Kummanan					
Nature of work		Earth work Excavation etc					
Work done		From Date	20/12/21	To Date	23/12/21		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	for 1st floor						
2.	f1 for 1st	98.00	10/-	cft	980.00		
3.	f2 for 1st	343.00	10/-	cft	3430.00		
4.	f3 for 1st	281.25	10/-	cft	2812.50		
5.	f4 for 1st	192.00	10/-	cft	1920.00		
6.	f5 for 1st	144.50	10/-	cft	1445.00		
7.	f6 for 1st	567.00	10/-	cft	5670.00		
8.	stilt floor	1200	7/-	cft	8400.00		
9.	Column driveway				/		
10.	Excavation/Drain/Leak				/		
11.	Total:				24657.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 9/2/22		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

MEASUREMENT SHEET										
Company Name:	MRGV							Approved by		
Project :	BRGV									
Work Description :	Footings Excavation work.									
Prepared By:	Sobhanbabu.									
Contractor Name:	T. Kurumanna									
Date:	09.02.2022									
				A	B	C	D	E=AXBXCXD	F	G=Sum of E
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
1	Footings Manual excavation work.									
	L20,M20 Grid	F1 footing	7.00	7.00	1.00	2.00	98.00	Cft		
	G23,H23,K19,L19,M19,M21,M23 grid	F2 footing	7.00	7.00	1.00	7.00	343.00	Cft		
	H22,K20,L21,L23,M22 grid	F3 footing	7.50	7.50	1.00	5.00	281.25	Cft		
	E23,G22,K21 grid	F4 footing	8.00	8.00	1.00	3.00	192.00	Cft		
	H20,H21 grid	F5 footing	8.50	8.50	1.00	2.00	144.50	Cft		
	E22,G21,I19,I20,I21,I22,L22 grid	F6 footing	9.00	9.00	1.00	7.00	567.00	Cft	1625.75	
2	cellar drive way excavation	cutting and levelling	120.00	10.00	1.00	1.00	1200.00	Cft	1200.00	

Allowance for Consumable

T.Kurumanna,
Mallapur,
Secuderabad.

Date:09-02-2022

In favor of : Modi Reality genome valley
Project / Site : Bloomdale Residency genome valley
Location : Muraharipally

Type of Work : Earth work
Towards : Allowance for Consumables

S No.	Description	Amount
1.	Brief description of wok: Footing Excavation work. Total amount : 24657.00 from date : 20-12-2021 to 23-12-2021	Rs 4931/-

Amount in words : Four thousand Nine hundred and thirty one rupees only.

Sign: _____

Bill for Labour charges

T.Kurumanna,
Mallapur,
Secuderabad.

Date:09-02-2022

In favor of : Modi Reality genome valley
Project / Site : Bloomdale Residency genome valley
Location : Muraharipally

Type of Work : Earth work
Towards : Labour charges

S No.	Description	Amount
1.	Brief description of wok: Footing Excavation work. Total amount = 24657.00 from date : 20-12-2021 to 23-12-2021	Rs 9862/-

Amount in words : Nine thousand eight hundred and sixty two rupees only.

Sign: _____

Bill for Equipment Allowance

T.Kurumanna,
Mallapur,
Secuderabad.

Date:09-02-2022

In favor of : Modi Reality genome valley
Project / Site : Bloomdale Residency genome valley
Location : Muraharipally
Type of Work : Earth work
Towards : Allowance for Equipment

S No.	Description	Amount
1.	Brief description of wok: Footing Excavation work. Total amount = 24657.00 from date : 20-12-2021 to 23-12-2021	Rs 9862/-

Amount in words : Nine thousand eight hundred and sixty two rupees only.

Sign: _____