


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		39		Date - site bills Register		07/02/22	
Company Name:		MCMET		Site:		MMMHH	
Name of Contractor		M. Lalitha					
Nature of work		Painting work					
Work done		From Date		25/10/21		To Date	
						02/11/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Site office	1930	4.00	Sft	7720.00		
2.	painting work						
3.	Mcmct Compound	10764	1.75	Sft	18837.00		
4.	Wall painting work						
5.	Water body	2720	1.75	Sft	4760.00		
6.	Painting work						
7.							
8.							
9.							
10.							
11.	Total:				31317.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07-02-22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MCMET			Approved by				
Project :		Manilal Modi Memorial Hospital							
Work Description :		painting work							
Prepared By:		Sobhanbabu.							
Contractor Name:		M.Lalitha.							
Date:		07-02-2022							
S NO.	Item Head	Flat Nos	Quantity	Units	Rate	Amount	Grand Total		
1	Site office painting work.	2coats painfing work							
		Ceiling	180.00	sft	4.00	720.00			
		walls	630.00	sft	4.00	2520.00			
		Corridor	220.00	sft	4.00	880.00			
		sales room	180.00	sft	4.00	720.00			
	walls		720.00	sft	4.00	2880.00	7720.00		
2	MCMET Compound wall painting work	Primer coat							
		East side wall inner & outer side	2159.00	sft	1.75	3778.25			
		East side wall inner side	560.00	sft	1.75	980.00			
		westside wall inner & outer side	2565.00	sft	1.75	4488.75			
		southside wall inner & outer side	3268.00	sft	1.75	5719.00			
	north side wall inner & outer side		2212.00	sft	1.75	3871.00	18837.00		
3	water body (pochammakunta) painting work	compound wall inner side primer coat	2720.00	sft	1.75	4760.00	4760.00		
						Total	31317.00		

Amount in words :- Thirty one Thousand three hundred and seventeen only

MEASUREMENT SHEET

Company Name:		MCMET				Approved by			
Project :		Manilal Modi Memorial Hospital							
Work Description :		painting work							
Prepared By:		Sobhanbabu							
Contractor Name:		M.Lalitha.							
Date:		07.02.2022							
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AXBXCXD Quantity	F Units	G=Sum of E Total Head
1	Site office painting work.	2coats painting work							
		Ceiling	15.00	12.00	1.00	1.00	180.00	sft	
		walls	70.00	1.00	9.00	1.00	630.00	sft	
		Corridorsand staircase	22.00	1.00	10.00	1.00	220.00	sft	
		sales room	15.00	12.00	1.00	1.00	180.00	sft	
		walls	80.00	1.00	9.00	1.00	720.00	sft	
2	MCMET Compound wall painting work	Primer coat							1930.00
		East side wall inner & outer side	127.00	1.00	8.50	2.00	2159.00	sft	
			80.00	1.00	7.00	1.00	560.00	sft	
		westside wall inner & outer side	135.00	1.00	9.50	2.00	2565.00	sft	
		southside wall inner & outer side	172.00	1.00	9.50	2.00	3268.00	sft	
		north side wall inner & outer side	158.00	1.00	7.00	2.00	2212.00	sft	
3	water body (pochammakunta) Temple side painting work	compound wall inner side primer coat	320.00	1.00	8.50	1.00	2720.00	sft	2720.00