


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1044		Date - site bills Register		10-02-2022	
Company Name:		MPPL		Site:		mayflower plot-4m	
Name of Contractor		Abdul Aziz					
Nature of work		false ceiling					
Work done		From Date		To Date			
		4-2-2022		10-2-2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work at flats C-703, C-705						
2.	plain false ceiling	797	36.00	sft	28,692.00		
3.	verticals	453	36.00	sft	16,308.00		
4.	CAST				8,100.00		
5.							
6.	plain false ceiling	930	36.00	sft	33,480.00		
7.	verticals	581	36.00	sft	20,916.00		
8.	CAST				9,791.28		
9.							
10.							
11.	Total:				1,17,287.28		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		85100		PO/WO date:		3-2-2022	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10/02/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MPPPL				Approved			
Project:		Max Flower Patinum							
Work Description:		False Ceiling Work at Flats - C-703, C-705-Luxury Flats							
Name of the Contractor		Abdul Aziz							
Prepared By		K. Narendar Reddy							
Date:		10-02-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
False Ceiling Work at Flats - C-703, C-705-Luxury Flats									
1	false ceiling	Plain false ceiling	797.00	sft	36.00	28,692.00			
	C-703	verticals	453.00	sft	36.00	16,308.00	45000		
		GST				8,100.00			
		Total					53100		
2	false ceiling	Plain false ceiling	930.00	sft	36.00	33,480.00			
	C-705	verticals	581.00	sft	36.00	20,916.00			
		GST	1,511.00			9,791.28	54396		
		Total					64187		
		Total					117287		
		Amount in words One Lakh Seventeen Thousand Two Hundred and Eighty Seven rupees only							

MEASUREMENT SHEET										
Company Name	MPPPI			Approved						
Project	Max Flower Paladium									
Work Description	False Ceiling Work at Flats - C-703, C-705-Luxury Flats									
Name of the Contractor	Abdul Aziz									
Prepared By	K Narendra Reddy									
Date	10-02-2022									
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
<b>False Ceiling Work at Flats - C-703, C-705-Luxury Flats</b>										
1	False ceiling-C-703-1500 sft	Drawing	12.25	11.00	1.00	1.00	135	sft		
		Dining	16.50	10.00	1.00	1.00	165	sft		
		Master Bed Room	13.50	12.00	1.00	1.00	162	sft		
		Dressing	9.00	5.00	1.00	1.00	45	sft		
		Children Bed Room	12.00	10.50	1.00	1.00	126	sft		
		Guest Bed Room	10.50	10.00	1.00	1.00	105	sft		
		passage	4.50	1.50	1.00	1.00	7	sft		
			12.00	4.00	1.00	1.00	48	sft	793	
	Verticals	Drawing								
		Vertical	132.00	1.00	1.00	1.00	132	Rft		
		Dining								
		Cut out	7.00	1.50	1.00	1.00	11	Rft		
		Vertical	177.00	1.00	1.00	1.00	177	Rft		
		Rafters	129.00	1.00	1.00	1.00	129	Rft		
		Cut out	3.50	1.25	1.00	1.00	4	Rft		
		Total Verticals							453	
<b>Flat No. C-705 1800 sft</b>										
2		Drawing	14.25	10.75	1.00	1.00	153	sft		
		Passage	14.50	5.00	1.00	1.00	73	sft		
		Living	17.00	11.00	1.00	1.00	187	sft		
		Dining	9.75	8.25	1.00	1.00	80	sft		
		Master Bed Room	12.25	11.50	1.00	1.00	141	sft		
		Dressing	5.50	5.00	1.00	1.00	28	sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117	sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132	sft		
		Puja	4.75	4.00	1.00	1.00	19	sft		
		Total Area							930	

