


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		484		Date - site bills Register		13/02/22	
Company Name:		GVRL		Site:		Sonopolis	
Name of Contractor				Dinesh Kumar Jainwal			
Nature of work				Core cutting			
Work done		From Date		To Date			
		6/2/2022		7/2/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	8" dia core in	10	725/-	nos	7250-00		
2.	12" RCC wall						
3.							
4.	6" dia core	6	575/-	no.	3450-00		
5.	in 12" thick						
6.	RCC wall						
7.			Total		10,700-00		
8.	Add 20% on bill amount at site						
9.	it far away from city				2140-00		
10.							
11.	Total:				12,840-00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.


APPROVED BY
11 FEB 2022
V. P. REDDY
PROJECT MANAGER
G.V.R.C.

MEASUREMENT SHEET							
Company Name:		GVRC	Approved by:		V Ramesh Reddy		
Project:		Innopolis	Sign:				
Work Description :		core cutting	Work start date:		06-02-2022		
Contractor:		Dinesh Kumar Jaiswal	Work end date:		07-02-2022		
Prepared By:		V Ramesh Reddy	Date :		09-02-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	2 pipes of 300mm dia for outlet connection to fire pumps in pump room	8" dia core in 12" thick RCC wall	10	Nos	725	7250	
2	6" dia core in 12" thick RCC wall	For 2nos of LT cable in to pump room	2	Nos	575	1150	
		For earthing strip from pump room	1	Nos	575	575	
		For diesel pump exhaust purpose	2	Nos	575	1150	
		For overflow purpose in to fire sump	1	No	575	575	
Total Amount						10700.0	
Add 20% on bill amount as site is far away from city						2140.0	
						12840.0	12840.0


APPROVED BY
 11 FEB 2022
 V. Ramesh Reddy
 PROJECT MANAGER
 G.V.R.C.

MEASUREMENT SHEET						Approved by:		V Ramesh Reddy
Company Name:		GVRC				Sign:		
Project:		Innopolis				Work start date		06-02-2022
Work Description :		core cutting				Work end date		07-02-2022
Contractor:		Dinesh Kumer Jaiswal				Date		09-02-2022
Prepared By:		V Ramesh Reddy						
S No.	Item Head	Item Description	Length	Width	Depth	Quantity	Units	Item Head Total
1	2 pipes of 300mm dia for outlet connection to fire pumps in pump room	8" dia core in 12" thick RCC wall				10	Nos	
							Nos	10
2	6" dia core in 12" thick RCC wall	For 2nos of LT cable in to pump room				2	Nos	
		For earthing strip from pump room				1	No	
		For diesel pump exhaust purpose				2	Nos	
		For overflow purpose in to fire sump				1	No	
						Nos	6	


 APPROVED BY
 11 FEB 2022
 V. RAMESH REDDY
 PROJECT MANAGER
 GVRC