


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1050		Date - site bills Register		15/02/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		Mohd Azam					
Nature of work		Drilling Holes.					
Work done		From Date		15/01/2022		To Date	
						14/02/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	18" projection slab.	152.00	12.00	N/A	1,824.00		
②	Cellar Deck openings	530.00	12.00	N/A	6,360.00		
③	Cellar Ramps	310.00	15.00	N/A	4,650.00		
④	TOP-LOT Low Counter	32.00	15.00	N/A	480.00		
⑤	ABB - Calculus @ VDF	1,000.00	12.00	N/A	12,000.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				25,314.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/02/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Consumables

Mohd Azar
H,No 11-1-624/7/A,Mylargadds, Chilalguda,
Secunderabad.

Date :14-02-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Drilling Holes for RCC Beams.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Drilling Holes for VDF @ Cellar, Duct Openings and 18" Projection Slab. Total amount = Rs. 25,314.00/- Work done from date 15-01-2022 to 14-02-2022	Rs. 5,062.00/-

Amount in Words: Five Thousand Sixty Two Rupees Only.

Sign: _____

Bill for Equipment Allowance

Mohd Azar
H,No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :14-02-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Drilling Holes for RCC Beams.
Towards: Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Towards Drilling Holes for VDF @ Cellar, Duct Openings and 18" Projection Slab. Total amount = Rs. 25,314.00/- Work done from date 15-01-2022 to 14-02-2022	Rs. 10,125.00/-

Amount in Words: Ten Thousand One Hundred and Twenty Five Rupees Only.

Sign: _____

Bill for Labour charges

Mohd Azar
H,No 11-1-624/7/A, Mylargadds, Chilkalguda,
Secunderabad

Date :15-02-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Drilling Holes for RCC Beams.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Drilling Holes for VDF @ Cellar, Duct Openings and 18" Projection Slab. Total amount = Rs. 25,314.00/- Work done from date 15-01-2022 to 14-02-2022	Rs. 10,125.00/-

Amount in Words: Ten Thousand One Hundred and Twenty Five Rupees Only.

Sign: _____

ESTIMATE SHEET

Company Name:	MPL	Prepared by:	R.Ashok				
Project:	May Flower Platinum						
Work Description:	Drilling Holes For RCC Beams						
Contractor Name:	Mohd Azar						
Date:	14.02.2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Drilling Holes For RCC Beams						
1		18" Elevation Projection Slab for C-Block	152.00	No.s	12.00	1,824.00	
2		RCC @ Lower Cellar Duct Openings	530.00	No.s	12.00	6,360.00	
3		RCC @ Lower Cellar Ramps Closing	310.00	No.s	15.00	4,650.00	
4		RCC @ TOT-LOT Bar Counter	32.00	No.s	15.00	480.00	
5		A&B-Blocks Columns VDF Work	1,000.00	No.s	12.00	12,000.00	
				Total Amount			25,314.00
Amount in words :- Twenty Five Thousand Three Hundred and Fourteen Rupees Only							

MEASUREMENT SHEET

Company Name:	MPL	Prepared by:						
Project:	May Flower Platinum							
Work Description:	Drilling Holes For RCC Beams							
Contractor Name:	Mohd Azar							
Date:	14.02.2022							
		A						
S.No	Item Head	Item Description	Dia Of Hole	Depth Of Hole	Quantity	Units	Total Head	
	Drilling Holes For RCC Beams							
1		18" Elevation Projection Slab for C-Block	16mm	4"	152.00	No.s		
2		RCC @ Lower Cellar Duct Openings	16mm	4"	530.00	No.s		
3		RCC @ Lower Cellar Ramps Closing	16mm	6"	310.00	No.s		
4		RCC @ TOT-LOT Bar Counter	16mm	6"	32.00	No.s		
5		A&B-Blocks Columns VDF Work	12mm	4"	1000.00	No.s		