

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		978		Date - site bills Register		15-2-22	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Srikant Jena					
Nature of work		Plumbing work					
Work done		From Date		3-12-21		To Date	
						12-2-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	stilt floor hangy	45-	1400/-	nos	63,000/-		
2.	line 10% PVC						
3.	Plumbing line						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				63,000/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date: 15-2-22			Date:			Date:	
Sign: <i>[Signature]</i>			Sign:			Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP			Approved by:		Ramprasad	
Project:		Gulmohar Residency			Sign:			
Work Description:		Plumbing work of PVC hanging work in A-block Stilt floor						
Prepared By:		P Sai Kumar						
Contractor Name:		Srikanth Jena						
Date:		15-02-2022						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units
1	A-block	stilt floor hanging line work 10% completion of work	1.00	1.00	1.00	9.00	9.00	flats

MEAS
Comp

ESTIMATE SHEET								
Company Name:	MRMLLP		Approved by:	Ramprasad				
Project:	Gulmehar Residency		Sign:					
Work Description:	Plumbing work of PVC hanging work in A-block Stilt floor							
Contractor Name:	P. Sai Kumar							
Prepared By	Srikanth Jena							
Date:	15-02-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	A-block 10% bill payment	stilt floor hanging line wo	45.00	flats	1,400	63,000		
		Total Amount : Sixty Three Thousand Rupees.						
Note: Rate as taken 3BHK Flat Rs. 14,000/- as per Circular 843(G) dated 22.06.2020								

Allowance for Consumables

Srikanth Jena,
H.No:31117/64,Sandhya Nagar,Mallapur,
Uppal.

Date: 15-02-2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Plumbing Work in A-block.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Stilt floor PVC hanging line work in A-block.Total Amount = 63000 /- Work done from date 03.12.21 to date 14.02.22	Rs.12,600 /-

Amount in words: Twelve Thousand Six Hundred

Sign: Srikanth

Bill for Equipment Allowance

Srikanth Jena,
H.No:31117/64,Sandhya Nagar,Mallapur,
Uppal.

Date: 15.02.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plumbing Work in flats at A-block.
Towards: Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Towards Stilt floor PVC hanging line work in A-block.Total Amount = 63000 /- Work done from date 03.12.21 to date 14.02.22	Rs.25,200 /-

Amount in words: Twenty five Thousand Two Hundred

Sign: Srikanth

Bill for Labour Charges

Srikanth Jena,
H.No:31117/64, Sandhya Nagar, Mallapur,
Uppal.

Date: 15.02.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Towards A-block stilt floor pvc work

S No.	Description	Amount
1.	Brief description of work done: Towards Stilt floor PVC hanging line work in A-block. Total Amount = 63000 /- Work done from date 03.12.21 to date 14.02.22	Rs.25,200 /-

Amount in words: Twenty five Thousand Two Hundred

Sign: Srikanth