


Construction division.  
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register   |                      | 1055   |       | Date - site bills Register    |           | 16-02-2022   |  |
|---|----------------------|--|-------|-------------------------------|-----------|--|--|
| Company Name:   |                      | MPPL   |       | Site:                         |           | may flower platform  |  |
| Name of Contractor  |                      | Hanumanth  |       |                               |           |  |  |
| Nature of work  |                      | Painting works   |       |                               |           |  |  |
| Work done   |                      | From Date  |       | To Date                       |           |  |  |
|   |                      | 21-01-2022   |       | 10-02-2022                    |           |  |  |
| Sl. No.   | Villa/Flat/block no. | Qty.   | Rate  | Units                         | Amount    | Contractors bill no  |  |
| 1.  | club-house 1st       |  |       |                               |           |  |  |
| 2.  | floor painting       |  |       |                               |           |  |  |
| 3.  | works with           |  |       |                               |           |  |  |
| 4.  | putty 5 to 100       |  |       |                               |           |  |  |
| 5.  | coats painting       | 4,778  | 15.50 | Sft                           | 74,059=00 |  |  |
| 6.  |                      |  |       |                               |           |  |  |
| 7.  | CNST                 |  |       |                               |           |  |  |
| 8.  |                      |  |       |                               | 13,330=00 |  |  |
| 9.  |                      |  |       |                               |           |  |  |
| 10.   |                      |  |       |                               |           |  |  |
| 11.   | Total:               |  |       |                               | 87,390=00 |  |  |
| Bill required   |                      | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |       | GST bill required             |           | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |  |
| Measurement & estimate sheet:   |                      | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required |       | Measurement & estimate sheet: |           | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |  |
| PO/WO no.   |                      |  |       | PO/WO date:                   |           |  |  |
| Remarks :   |                      |  |       |                               |           |  |  |
|   |                      |  |       |                               |           |  |  |
|   |                      |  |       |                               |           |  |  |
|   |                      |  |       |                               |           |  |  |
| Approved by Project Manager   |                      | Approved by Design Team  |       | Approved by M.D.              |           |  |  |
| Date: 16/2/2022   |                      | Date:  |       | Date:                         |           |  |  |
| Sign:  |                      | Sign:  |       | Sign:                         |           |  |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

| ESTIMATE SHEET   |   |                                    |          |       |       |           | Approved        |  |
|--|---|------------------------------------|----------|-------|-------|-----------|-----------------|--|
| Company Name:  |   | MPPPL                              |          |       |       |           |                 |  |
| Project:   |   | May Flower Patinum                 |          |       |       |           |                 |  |
| Work Description:  |   | Club House 1st floor painting work |          |       |       |           |                 |  |
| Name of the Contractor   |   | Hanumanth                          |          |       |       |           |                 |  |
| Prepared By  |   | K. Narendra Reddy                  |          |       |       |           |                 |  |
| Date:  |   | 16-02-2022                         |          |       |       |           |                 |  |
|  |   |                                    |          |       |       |           |                 |  |
| S No.  | Item Head   | Item Description                   | Quantity | Units | Rate  | Amount    | Item Head Total |  |
|  | <b>Club House 1st floor painting work with putty and two coats painting</b> |                                    |          |       |       |           |                 |  |
| 1  | Painting work 1st floor   | Total area                         | 4,778.00 | sft   | 15.50 | 74,059.00 |                 |  |
|  | club house  |                                    |          |       |       |           | 74059           |  |
|  |   | GST                                |          |       |       | 13,330.62 |                 |  |
|  |   | Total                              |          |       |       |           | 87390           |  |
| Amount in words - Eighty Seven Thousand Three Hundred and Ninety rupees only |   |                                    |          |       |       |           |                 |  |
|  |   |                                    |          |       |       |           |                 |  |
|  |   |                                    |          |       |       |           |                 |  |
|  |   |                                    |          |       |       |           |                 |  |
|  |   |                                    |          |       |       |           |                 |  |

| MEASUREMENT SHEET                         |                      |                                    |             |            |             |           |                       |            |            |
|---|----------------------|------------------------------------|-------------|------------|-------------|-----------|-----------------------|------------|------------|
| Company Name:                             |                      | MPPPL                              |             |            | Approved    |           |                       |            |            |
| Project:                                  |                      | May Flower Pathnam                 |             |            |             |           |                       |            |            |
| Work Description:                         |                      | Club House 1st floor painting work |             |            |             |           |                       |            |            |
| Name of the Contractor                    |                      | Hanumanth                          |             |            |             |           |                       |            |            |
| Prepared By:                              |                      | K. Narender Reddy                  |             |            |             |           |                       |            |            |
| Date:                                     |                      | 16-02-2022                         |             |            |             |           |                       |            |            |
| S No.                                     | Item Head            | Item Description                   | A<br>Length | B<br>Width | C<br>Height | D<br>Nos. | E=AxBxCxD<br>Quantity | F<br>Units | G=Sum of E |
| <b>Club House 1st floor painting work</b> |                      |                                    |             |            |             |           |                       |            |            |
| 1   | Club House 1st floor | Ceiling Area                       |             |            |             |           |                       |            |            |
|   |                      | Lounge                             | 32.58       | 20.75      | 1.00        | 1.00      | 676                   | sft        |            |
|   |                      | Security room                      | 15.00       | 13.00      | 1.00        | 1.00      | 132                   | sft        |            |
|   |                      | Society room                       | 19.00       | 12.25      | 1.00        | 1.00      | 233                   | sft        |            |
|   |                      | Pantry                             | 9.00        | 6.33       | 1.00        | 1.00      | 132                   | sft        |            |
|   |                      | First Aid                          | 10.50       | 10.75      | 1.00        | 1.00      | 113                   | sft        |            |
|   |                      | Ladies toilet                      | 9.00        | 12.25      | 1.00        | 1.00      | 110                   | sft        |            |
|   |                      | Mens Toilet                        | 9.83        | 9.25       | 1.00        | 1.00      | 91                    | sft        |            |
|   |                      | passage                            | 21.50       | 9.00       | 1.00        | 1.00      | 194                   | sft        | 1680       |
|   |                      | Verticals                          | 1.260.00    | 1.00       | 1.00        | 1.00      | 1260                  | Rft        | 1260       |
|   |                      | Deductions                         |             |            |             |           |                       |            |            |
|   |                      | PVC ceiling                        | 10.00       | 9.00       | 1.00        | 1.00      | 90                    | sft        |            |
|   |                      |                                    | 7.50        | 6.00       | 1.00        | 1.00      | 45                    | sft        |            |
|   |                      |                                    | 6.75        | 6.00       | 1.00        | 2.00      | 81                    | sft        |            |
|   |                      |                                    | 11.66       | 3.33       | 1.00        | 2.00      | 78                    | sft        | 294        |
|   |                      | Total ceiling area                 |             |            |             |           |                       |            | 294        |
|   |                      |                                    |             |            |             |           |                       |            | 2647       |
|   |                      | Walls area                         |             |            |             |           |                       |            |            |
|   |                      | Lounge                             | 32.58       | 1.00       | 7.50        | 2.00      | 489                   | sft        |            |
|   |                      |                                    | 20.75       | 1.00       | 7.50        | 2.00      | 311                   | sft        |            |
|   |                      | Security room                      | 15.00       | 1.00       | 7.50        | 2.00      | 132                   | sft        |            |
|   |                      |                                    | 13.00       | 1.00       | 7.50        | 2.00      | 132                   | sft        |            |
|   |                      | Society room                       | 19.00       | 1.00       | 7.50        | 2.00      | 285                   | sft        |            |
|   |                      |                                    | 12.25       | 1.00       | 7.50        | 2.00      | 184                   | sft        |            |
|   |                      | Pantry                             | 9.00        | 1.00       | 7.50        | 2.00      | 132                   | sft        |            |
|   |                      |                                    | 6.33        | 1.00       | 7.50        | 2.00      | 132                   | sft        |            |
|   |                      | First Aid                          | 10.50       | 1.00       | 7.50        | 2.00      | 158                   | sft        |            |