



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		496	Date - site bills Register		17/2/22	
Company Name:		GVRC	Site:		Annapolis	
Name of Contractor		Eeshwar Rao				
Nature of work		Scaffolding Erection & Removal for STP.				
Work done		From Date	04/01/22	To Date	16/02/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	EOT tank Erection	791.82	05/-	Sft	3959.09	
2.	OG tank Erection	193.65	05/-	Sft	968.26	
3.	OCC tank Erection	96.83	05/-	Sft	484.13	
4.	FTT, TS, MBBR Erection	1880.57	05/-	Sft	9,402.84	
5.	TWT tank Erection	455.30	05/-	Sft	2,276.48	
6.	EOT tank removal	791.82	01/-	Sft	791.82	
7.	OG tank removal	193.65	01/-	Sft	193.65	
8.	OCC tank removal	96.83	01/-	Sft	96.83	
9.	FTT, TS, MBBR removal	1,880.57	01/-	Sft	1,880.57	
10.	TWT tank removal	455.30	01/-	Sft	455.30	20,508.95
11.	Total:	Add 10%	=2051.00	Total =	22,560/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
<div style="font-size: 36px; font-family: cursive; color: blue; margin-left: 20px;">  </div>						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 17/2/22		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheet are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY

PROJECT MANAGER

G.V.R.C.

Eashwar Rao Scaffolding - STP
Estimate sheet

ESTIMATE SHEET							
Company Name		GVRC	Approved by:		V Ramesh Reddy		
Project		Innopolis	Sign:		-		
Work Description :		Scaffolding erection and removal	Work start date:		04-01-2022		
Contractor		Eeshwar Rao	Work end date:		16-02-2022		
Prepared By:		Abdul Rahman	Date :		20-02-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks
1	STP - Scaffolding work for Water Proofing	EQT tank- Scaffolding erection for walls	791.82	sft	5.00	3,959.09	
		OG tank- Scaffolding erection for walls	193.65	sft	5.00	968.26	
		OCC tank- Scaffolding erection for walls	96.83	sft	5.00	484.13	
		FTT, TS, MBBR tank- Scaffolding erection for walls	1,880.57	sft	5.00	9,402.84	
		TWT tank- Scaffolding erection for walls	455.30	sft	5.00	2,276.48	
		EQT tank- Scaffolding removal for walls	791.82	sft	1.00	791.82	
		OG tank- Scaffolding removal for walls	193.65	sft	1.00	193.65	
		OCC tank- Scaffolding removal for walls	96.83	sft	1.00	96.83	
		FTT, TS, MBBR tank- Scaffolding removal for walls	1,880.57	sft	1.00	1,880.57	
		TWT tank- Scaffolding removal for walls	455.30	sft	1.00	455.30	
		Add 10 % to the bills as site is far away					
						Total Amount	20,508.95
							2,051
							22,560



APPROVED BY
 17 JAN 2022
 V. Ramesh Reddy
 PROJECT MANAGER
 G.V.R.C.

