

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	38	Date - site bills Register	17/2/22			
Company Name:	MR PLLP	Site:	NGH			
Name of Contractor	K. Krishna					
Nature of work	Scaffolding work					
Work done	From Date	10.02.22	To Date			
			11.2.22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Block A - upper	3120.00	7/-	sqm	21,840/-	/
2.	Basement R/w					
3.	Cashty (South)					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				21,840/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.	-		PO/WO date:	-		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:	17/2/22	Date:		Date:		
Sign:	[Signature]	Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

K.Krishna,  
Mallapur, Malkagiri  
Hyderabad.

Date: 16.02.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Scaffolding Works.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Scaffolding work for External Painting work with Birla Putti + 2 Coats External Emulsion at Entrance Arch Gate and Security Kiosk Total Amount = 20,384/- Work done from date 10.02.2022 to 11.02.2022.	Rs. 8,154/-

Amount in words: Eight Thousand One Hundred and Fifty Four Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

K.Krishna,  
Mallapur,Malkagiri  
Hyderabad.

Date: 16.02.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Scaffolding Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Scaffolding work for External Painting work with Birla Putti + 2 Coats External Emulsion at Entrance Arch Gate and Security Kiosk Total Amount = 20,384/- Work done from date 10.02.2022 to 11.02.2022.	Rs. 8,154/-

Amount in words: Eight Thousand One Hundred and Fifty Four Rupees Only.

Sign: \_\_\_\_\_

## Bill for Consumables

K.Krishna,  
Mallapur,Malkagiri  
Hyderabad.

Date: 16.02.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Scaffolding Work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Scaffolding work for External Painting work with Birla Putti + 2 Coats External Emulsion at Entrance Arch Gate and Security Kiosk Total Amount = 20,384/- Work done from date 10.02.2022 to 11.02.2022.	Rs. 4,076/-

Amount in words: Four Thousand and Seventy Six Rupees Only.

Sign: \_\_\_\_\_

## ESTIMATE SHEET

Company Name:	MRPLLP	Prepared by:	Vijay Raj				
Project:	Nilgiri Heights						
Work Description:	Block - A - South Side Scaffolding Work for Upper Basement Retaining Wall Casting						
Contractor Name:	K. Krishna						
Date:	16.02.2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - South Side Scaffolding Work for Upper Basement Retaining Wall Casting						
1	Block - A - South Side Retaining Wall - Upper Basement (Internal and External Side)	Double Scaffolding Work	3,120.00	SF	7.00	21,840.00	
			Total Amount				21,840.00
	Amount in words :- Twenty One Thousand Eight Hundred and Forty Rupees Only						

5.

MEASUREMENT SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - South Side Scaffolding Work for Upper Basement Retaining Wall Casting							
Contractor Name:		K. Krishna							
Date:		16.02.2022							
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Block - A - South Side Scaffolding Work for Upper Basement Retaining Wall Casting								
1	Block - A - South Side Retaining Wall - Upper Basement (Internal and External Side )	Double Scaffolding Work	156.00	1.00	10.00	2.00	3,120.00	Sft	3,120.00