

Construction division.

Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	35R 35R.	Date - site bills Register Site:	28/12/21 Innapolis.
Company Name:	GVRP Aman sidlagu		
Name of Contractor	Aman sidlagu		
Nature of work	Precast wall.		
Work done	From Date	To Date	Contractors bill no
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	precast wall	428.2	58
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
11.	Total:		248215.6
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet: PO/WO date:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.			
Remarks :			
Approved by Project Manager		Approved by Design Team	Approved by M.D.
Date:		Date:	Date:
Sign:	<i>[Signature]</i>	Sign:	Sign:

Notes: 1. This form must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate Sheet						
Company Name :		GVRC	Approved by	Ramesh Reddy		
Project :		Innoplis		<i>Start</i>	<i>End</i>	
Work Description		Precast wall	<i>Working date</i>	<i>11-12-21</i>	<i>20-12-21</i>	
Perpared By :		Salman				
Contractor Name :		Imran Siddiqui				
Date		22-12-2021				
SI No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	PRECAST	Precast wall	4288.2	SFT	58	248715.6



Measurement Sheet								
Company Name :								
Project :		GVRC	Approved by		RAMESH REDDY			
Work Description		Innoplis						
Perpared By :		Precast wall						
Contractor Name :		Salman						
Date		Imran siddiqui						
		22-12-2021						
			A	B	C	D	E	F
Sno	Item Head	Item Description	Length	Width	Hight	Nos	Quantiy	Units
1	PRECAST	Precast wall	714.7	1	6	1	4288.2	SFT

180' - pending. 

M/S
500
500
SL Pmc

Imran Siddiqui : 74988 45440
Salman : ~~42688 20052~~

R.P. PRECAST WALL

Manufacturer: RCC Readymade Compound and Wall, RCC Garden Benches,
RCC Jali, RCC Fencing Poll, RCC Drain Cover, Cement Pots, Etc.,

ECIL Keesara Road, Opp. Vardhana School, Kundanpally, Medchal (Dist), T.S.

No. 033

Date: 20/12/2021

Messrs: _____

Sr. No.	PARTICULARS	Qty.	Rate	Amount Rs
(1)	PRECAST Boundary Well			
	Running Bit height 714.7 X 6	S. Bit 4288.2	58	248715
	Advance - 100000/-			
	TOTAL			248715
	For RP PRECAST WALL			Imran