


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**


Sl. No. - site bills register		509	Date - site bills Register		20-02-22		
Company Name:		GVRC	Site:		SMOROLIS		
Name of Contractor		M. Calitta					
Nature of work		Painting					
Work done		From Date	24-01-22	To Date	27-1-22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Sft Dead wall	875	1.75/-	Sft	1,531/-		
2.	primer						
3.	Sft Dead wall	875	11.75/-	Sft	10,281.25/-		
4.	2 coats Putty & Paint						
5.							
6.	Rolling Shutter	320	11.00	Sft	3,520/-		
7.							
8.	Add 20%	Extra			3,069/-		
9.							
10.							
11.	Total:				18,399/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 14/02/22		Date:		Date:			
Sign: Mully		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry, civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

M.lalitha 2727 SE dead wall painting work. 19-02-2022.  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: T. Madhu					
Project:		Imneapolis		Sign: 					
Work Description :		S/E Dead wall painting work.		Work start date: 24-1-2022					
Contractor:		M.lalitha		Work end date: 27-1-2022					
Prepared By:		Nikhil		Date : 19-02-2022					
				A B C D		E=AxBxCxD		G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	S/E Dead wall	One coat primer	25.00	1.00	35.00	1.00	875.00	sft	
1	S/E Dead wall	2 coats Wall putty & Painting.	25.00	1.00	35.00	1.00	875.00	sft	
2	Rolling shutters	PU enamel	10.00	1.00	8.00	4.00	320.00	sft	
3									2,070.00
33	Total								2,070.00
34									

## Estimate sheet

ESTIMATE SHEET							
Company Name:		GVRC	Approved by: T.Madhu				
Project:		Innopolis	Sign: 				
Work Description :		S/E Dead wall painting work.	Work start date: 24-1-2022				
Contractor:		M.lalitha	Work end date: 27-1-2022				
Prepared By:		Nikhil	Date : 19-02-2022				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	S/E Dead wall	One coat primer	875.00	sft	1.75	1,531	
2	S/E Dead wall	2 coats Wall putty & 2 coats Painting.	875.00	sft	11.75	10,281.25	
3	Rolling shutters	PU enamel	320.00	sft	11.00	3,520.00	
4							
5	Add 20% to bill as far away site						15,333
6						3,067	
7	<b>Total</b>						<b>18,399</b>
Note: As per circular no: 844(F) rate for primer+2 coats painting and 2 coats putty is 11.75 rs/sft							