

66949

Construction division.
Advice for giving credit to contractors/suppliers.

Sl No. - site bills register		Date - site bills Register					
Company Name.		Site.					
Name of Contractor		Nature of work					
Work done		From Date					
		To Date					
Sl. No.	Villa Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1	Brick work G	4365	24/-	Sft	1,04,760.00		
2	Flor 6"						
3	First floor	4365	26/-	Sft	1,13,410.00		
4							
5	Second floor	4365	28/-	Sft	1,22,220.00		
6							
7	Temple	578	30/-	Sft	17,277.00		
8							
9	Staircase	-					
10							
11	Total.				357,747.60		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
PROJECT MANAGER
G.V.R.C.

Vasanthi Construction 85600C
Brick Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by:		V Ramesh Reddy			
Project:		Innopolis 5600C		Sign:					
Work Description :		Vasanthi Constron & Developers		Work start date:		08-11-2021			
Contractor:		Ramesh Reddy		Work end date:		13-11-2021			
Prepared By:				Date :		28-11-2021			
S No.	Item Head	Item Description	A	B	C	D	E= AxBxCxD	Units	G=Sum of E Item Head Total
			Length	width	Height	Nos.	Quantity		
Ground Floor	Brick work 8"	4365.00	1.00	1.00	1.00	1.00	4355.00	Sft	4,365
First Floor	Brick work 8"	4365.00	1.00	1.00	1.00	1.00	4355.00	Sft	4,365
Secound floor	Brick work 8"	4365.00	1.00	1.00	1.00	1.00	4355.00	Sft	4,365
Terrace Floor	Brick work 6"	44.00	1.00	3.28	2.00	2.00	288.64	Sft	
	Brick work 6"	40.00	1.00	3.28	1.00	1.00	131.20	Sft	
Staircase Eastside	Brick work 6"	11.00	1.00	3.28	1.00	1.00	35.08	Sft	
	Brick work 6"	12.00	1.00	10.00	1.00	1.00	120.00	Sft	
								Sft	576

APPROVED BY
11 FEB 2022
V RAMESH REDDY
PROJECT MANAGER
G.V.R.C.

Vasanthi Construction & 5600C
Brick Estimate sheet

ESTIMATE SHEET

Company Name:		GVRC	Approved by:		V Ramesh Reddy		
Project:		Innopolis	Sign:		-		
Work Description :		5600C	Work start date:		08-07-2021		
Contractor:		Vasanthi Constirion & Developers	Work end date:		22-01-2022		
Prepared By:		Ramesh Reddy	Date :		02-02-2022		
S No.	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount	Item head total
1	8" Brick work	Ground Floor	4,365.00	sft	24.00	1,04,760.00	
		First Floor	4,365.00	sft	26.00	1,13,490.00	
		Secound floor	4,365.00		28.00	1,22,220.00	
		Terrace Floor	575.92	Sft	30.00	17,277.60	
							3,57,747.60

APPROVED BY

 PROJECT MANAGER
 VASANTHI CONSTRUCTION