

6/105

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		Date - site bills Register					
Company Name:		Site:					
Name of Contractor							
Nature of work							
Work done		From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	EIP works &	9596.0	30/-	sft	2,87,902-00		
2.	base water proofing						
3.							
4.	Bole packing	6	225/-	nos.	1350-00		
5.	of holes in EIP						
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,89,252-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

RECEIVED  
27 FEB 2022  
PROJECT MANAGER  
G.M. S.C.



MEASUREMENT SHEET		GVRC		Approved By		V. Ramesh Reddy		Item Head	
Company Name	Innopolis	Sign	Work start date:	Work end date:	Nos.	Quantity	units	Total	
Project:	Water proofing of ETP	Work start date:	27-01-2022						
Name of the contractor	Anand Jyothibabu	work end date:							
Prepared By	V Ramesh Reddy	Date:	05-02-2022						
S No.	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head	
1	SHT North and south wall	5.4	1.0	16.4	2	177.6	Sft	Total	
	SHT East and West wall	13.4	1.0	16.4	2	441.2	Sft		
	SHT Tank base	5.4	13.4	1.0	1	72.8	Sft		
	ANT tank North, South & middle wall	26.2	1.0	16.4	4	1721.8	Sft		
	ANT tank East and West	53.3	1.0	16.4	2	1748.7	Sft		
	ANT tank base	26.2	26.2	1.0	2	1377.1	Sft		
	Equalisation tank east wall	13.1	1.0	14.8	1	193.7	Sft		
	Equalisation tank west wall	24.9	1.0	14.8	1	368.1	Sft		
	Equalisation tank North wall	12.8	1.0	14.8	1	188.9	Sft		
	Equalisation tank South wall	12.8	1.0	14.8	1	188.9	Sft		
	Equalisation tank Base	7.5	13.1	1.0	1	99.0	Sft		
	CT North & South wall	24.9	5.2	1.0	1	130.9	Sft		
	CT East & West wall	9.8	1.0	16.4	2	322.9	Sft		
	CT tank base	3.9	1.0	16.4	2	129.2	Sft		
	HT tank base	9.8	3.9	1.0	1	38.7	Sft		
	HT tank base	3.3	1.0	16.4	2	107.6	Sft		
	HT tank base	3.3	9.8	1.0	1	32.3	Sft		
	PTS east & west wall	9.8	1.0	16.4	2	322.9	Sft		
	PTS North & South wall	9.8	1.0	16.4	2	322.9	Sft		
	PTS tank base	9.8	9.8	1.0	1	96.9	Sft		
FT Tank wall	5.7	1.0	16.4	4	376.7	Sft			
FT tank base	5.7	5.7	1.0	1	33.0	Sft			
FM tank wall	3.3	1.0	16.4	4	215.3	Sft			
FM tank base	3.3	3.3	1.0	1	10.8	Sft			
OGC North & South wall	6.7	1.0	10.8	2	145.6	Sft			
OGC East & West wall	5.2	1.0	10.8	2	113.6	Sft			
OCC tank base	6.7	5.2	1.0	1	35.3	Sft			
SC tank wall	15.7	1.0	5.6	1	87.8	Sft			
SC tank Base	3.0	4.9	1.0	1	14.5	Sft			
OCC tank wall	15.7	1.0	9.2	1	144.6	Sft			
OCC tank base	3.0	4.9	1.0	1	14.5	Sft			
								9596.7	
2	Bore Packings for 3" dia pipes	1.0	1.0	1.0	6.0	6.0	nos		6.0
	SC, CT, TS, HT, SHT tanks						nos		6.0

