

64107

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	444 440	Date - site bills Register	7/01/22
Company Name:	G.V.R.C.	Site:	Innopolis
Name of Contractor	Janardhan Prasad.		
Nature of work	Granite Tile Work		
Work done	From Date	To Date	
	10/01/22	25/01/22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Security Kiosk					
2.	Footpath-1&2					
3.	Granite Flooring	837.81	20	Sft	16756.2	
4.	Drainage work (TOP) side	152.42	20	Sft	3048.4	
5.	Chamfering	431	15	Sft	6465	
6.	Security Tile Flooring	127.5	18.5	Sft	2358.75	
7.	Skirting	60	20	Sft	1200	
8.	Security granite Flooring	183.84	20	Sft	3676.8	
9.	Garden area (side)	110	20	Sft	2200	
10.	Garden area (TOP)	110	20	Sft	2200	
11.	Total:				65905.35	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 7/2/22	Date:	Date:
Sign: Madhu	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED COPY
07 FEB 2022
T. MADHU
Project Manager/G.V.R.C.

MEASUREMENT SHEET

Company Name Project	GVBC Imneapolis Security kiosk footpath-1&2	Approved by: Ramsbroddy Sign	A	B	C	D	E-AsPerCd	F	G-Sum of E Item Total
Work Description : Contractor Prepared By	Item Head	Item Description	Length	Width	Height	Qty	Quantity	Units	Total
	foot path area	granite laying on floor	32	8	1	1	256	sft	256
		granite laying on landing	7	7.33	1	1	51.31	sft	51.31
		granite laying on railing wall(side)	23.5	1	1.75	1	41.125	sft	
			18	1	4.5	1	81	sft	
			23	1	1.5	1	34.5	sft	
			32	1	3.5	1	112	sft	
			30.25	1	1.83	1	55.3575	sft	
			33	1	3	1	99	sft	
			34	1	2	1	68	sft	
			42	1	2	1	84	sft	574.9825
		granite laying on railing wall(top)	41	1	1	1	41	sft	
			42	1	1	1	42	sft	
			23	1	1	1	23	sft	
			32	0.5	1	1	16	sft	
			30.25	0.5	1	1	15.125	sft	
			33	0.5	1	1	16.5	sft	
			34	0.5	1	1	17	sft	
	Steps		7.25	2.5	1	2	36.25	sft	
			6.16	2.5	1	3	46.2	sft	253.075
	security kiosk wall cladding out side		10.5	1	2	1	21	sft	21
							0		
	chamfering railing wall		130	1	1	1	130	Rft	
	for steps		45	1	1	1	45	Rft	
									175
	granite laying on floor		32	7.83	1	1	250.56	sft	250
	landing		8	7.25	1	1	58	sft	58
	steps		7.5	2.5	1	3	56.25	sft	
			6	2.5	1	3	45	sft	101.25
	granite laying for railing wall(side)		38	1	3	1	114	sft	
			29.5	1	2.5	1	73.75	sft	
			30.5	1	2.5	1	76.25	sft	
			73	1	2.5	1	182.5	sft	
			26	1	2.5	1	65	sft	
			16	1	4	1	64	sft	
			11	1	1	1	11	sft	586.5
	top		38	0.5	1	1	19	sft	

ESTIMATE SHEET

Company Name:		GVRC		Approved by Rameshreddy			
Project:		Innopolis		Sign:			
Work Description :		Security kiosk footpath- 1 and 2		Work start date: 20-1-2022			
Contractor:		janardhan prasad		Work end date: 1-2-2022			
Prepared By:		salman		Date : 29-12-2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1		Granite flooring(floor+landing+steps)	411	sft	20	8220	
		railing wall(side)	574.98	sft	20	11499.6	
		railing wall(top)	253	sft	20	5060	
		chamfering	175	ft	15	2625	
		Granite flooring(floor+landing+steps)	426.81	sft	20	8536.2	
		railing wall(side)	586.45	sft	20	11729	
		railing wall(top)	138	sft	20	2760	
		chamfering	256	ft	15	3840	
		security tile flooring	127.5	sft	18.5	2358.75	
		skirting	60	ft	20	1200	
		security granite(flooring+stpes)	183.84	sft	20	3676.8	
		garden area(side)	110	sft	20	2200	
		garden area(top)	110	sft	20	2200	
						65905.35	