

MEASUREMENT SHEET			Approved				Ramesh reddy sighn		
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		Security kiosk & misc work							
Name of the Contractor		M. Lalitha							
Prepared By		salman							
Work date	01-02-2022	08-02-2022							
Date:		9.2.2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Security kiosk	2 coat putty+ 2 coat colour							
		celing	8.66	15.66	1	2	271.2312	sft	271.2312
		walls full wall	14	9.66	1	2	270.48	sft	
		below plinth	2.25	15.416	1	2	69.372	sft	
			14	9.66	1	2	270.48	sft	610.332
2	curb stone	1 coat primer	348	1	1	1	348	sft	348
		1 coat pu enamil	348	1	1	1	348	sft	348
3	cera board	2 coat pu enamil	12	1	6.83	1	81.96	sft	81.96
4	pump & sump	1 coat primer							
		celing	33	30	1	1	990	sft	
		walls	33	19	1	2	1254	sft	
			30	19	1	2	1140	sft	3384
5	front compound wall	Ace white	140	1	8	2	2240	sft	2240
6	Electrical pole	Ace white	10	1	4	1	40	sft	40

ESTIMATE SHEET

Company Name:	GVRC					Approved By	
Project:	Innopolis					Ramesh Reddy	
Work Description:	security kiosk&misc work						
Name of the Contractor	M.LALITHA						
Prepared By	Salman Md						
work date	01-02-2022	08-02-2022					
Date:	09-02-2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	security kiosk	celing	271	sft	11.75	3184.25	
		walls	610	sft	11.75	7167.5	
2	BT road out side	curb stone	696	sft	11	7656	
3	cera board	pu enamil	81.96	sft	11	901.56	
4	pump sump	primer-1 coat	3384	sft	1.75	5922	
5	front compound wall	Ace white	2240	sft	1.75	3920	
6	Electical pole	Ace white	60	sft	1.75	105	

Total amount

28856.31



Construction division.
Advice for giving credit to contractors/suppliers.

66191

Sl. No. bills register	477	Date - site bills Register	12/02/22
Company Name:	GVRC	Site:	Innapalis
Name of Contractor	M. Lalitha.		
Nature of work	Security kiosks & misc work		
Work done	From Date	To Date	
	01/02/22	9/02/22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Security kiosks	881	11.75	sqft	10351	
2.	BT Road outside	696	11.75	sqft	7656	
3.	Cebs Road	81.96	11	sqft	901.56	
4.	pump sump	3384	1.45	sqft	5922	
5.	front compound wall	2240	1.75	sqft	3920	
6.	electrical pole	60	1.75	sqft	105	
8.						
9.						
10.						
11.	Total:				28856.31	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.