

66991

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		447		Date - site bills Register		4/02/22	
Company Name:		GRLC		Site:		Innopark	
Name of Contractor		Vasanthi Construction & Developer's					
Nature of work		Civil work					
Work done		From Date		12/11/2021		To Date	
						15/01/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	ATCOM PCC	2240sqft	6.0	Sft	13,440.00		
2.	u Brickwork	1680'	13.0	Sft	21,840.00		
3.	Endside u	600	13.0	Sft	7,800.00		
4.	Footing brickwork	230	13.0	Sft	2,990.00		
5.							
6.					46,070.00		
7.	Add 20% Material Shifting long distance				9214.00		
8.							
9.							
10.							
11.	Total:				55284.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: Material rate not included.							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date:			Date:			Date:	
Sign:			Sign:			Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for estimate sheets where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name

GVRC

Project

Innopolis

Work Description

ATRUM

Name of the Contractor

Vasanthi Construction & Developers

Prepared By

Salman

Date

02-02-2022

Approved

Madhu . T

sighn

F G=Sum of E
Units Item Head TotalE=AxBxCxD
QuantityD
Nos.C
HeightB
WidthA
Length

Item Description

S No. Item Head

1 Lower Basement

Brick work Nalla

PCC

120.0

2.0

1.0

4.0

960.0

Sft

Brick work Nalla

PCC

80.0

2.0

1.0

8.0

1280.0

Sft

2240.0

Brick work 8"

120.0

1.0

1.5

4.0

720.0

Sft

Brick work 8"

80.0

1.0

1.5

8.0

960.0

Sft

1680.0

East Side

Re-wall Brick work 8"

15.00

1.00

10.00

4.00

600.00

Sft

Footing Brick work

23.00

1.00

5.00

2.00

230.00

Sft

230.00

ESTIMATE SHEET

Company Name

Project:

Work Description:

Name of the Contractor

Prepared By

Date:

S No.

Item Head

Item Description

Quantity

Units

circular/Rate

Amount

Approved By
Madhu .T

GVRC

Innopolis

ATRUM

Vasanthi Construction & Developers

Salman

02-02-2022

1 Lower Basement

Brick work Nalla

PCC

2240.0

Sft

6.0

13,440.00

Brick work 8"

1680.0

Sft

13.0

21,840.00

East Side

Re -wall Brick work 8"

600.0

Sft

13.0

7,800.00

Footing Brick work

230.0

Sft

13.0

2,990.00

Total Amount

46,070.00

Add 20% for Material Shifting Inside Lower basement

9,214.00

Grand Total

55,284.00