

Construction division.  
Advice for giving credit to contractors/suppliers.

67101

Sl. No. - site bills register	458	Date - site bills Register	07/01/22
Company Name:	GVRCL	Site:	Errope die
Name of Contractor	Vasanthi Constructions & Developers.		
Nature of work	Civil work in cable vault (Barbending, shuttering & concreting)		
Work done	From Date	To Date	
	10/07/2021	31/01/2022	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	DLC	5700	61-	sft	34,200.00	
2.	Cable vault Raft	5510	161-	sft	88,160.00	
3.	Cable vault wall	5320.00	121-	sft	63,840.00	
4.		10640.00	161-	sft	1,70,240.00	
5.		4940.00	101-	sft	49,400.00	
6.	Bar bending for cable vault	185.00	121-	sft	2,220.00	
7.	wall concreting	975.00	101-	sft	9,750.00	
8.	cable vault slab.	1100.00	401-	sft	44,000.00	
9.	Anchor set	210.00	151-	sft	3,150.00	
10.						
11.	Total:				4,61,810.00	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**Estimate Sheet**

Company Name : GVRC  
 Project : Innopolis  
 Work Description : Cable Vault  
 Contractor : Vasanthi Constrution & Developers  
 Prepared BY : V Ramesh Reddy  
 Date : 26-12-2021

S.No	Item Head	Item Description	Quantity	Units	CR.Rate	Amount	Contractors Asking Rate	Amount	Eng Rate	Amount	Remarks
1	DLC	Layingwork	5700.00	Sft	6.0	34,200.00	8.0	45600.00	7.0	39900.00	
2	Barbending and concreting of raft		5510.00	Sft	16.0	88,160.00	40.0	220400.00	30.0	165300.00	
3	Cable Vault - wall	Bar bending	5320.00	Sft	12.0	63,840.00	20.0	106400.00	17.0	90440.00	
		Shuttering	10640.00	Sft	16.0	1,70,240.00	25.0	266000.00	20.0	212800.00	
		Concerte 8"	4940.00	Sft	10.0	49,400.00	20.0	98800.00	15.0	74100.00	
5	Bar Bending for cable vault extension upto 5600E		185.00	sft	12	2,220.00	12.0	2220.00	12.0	2220.00	
6	Wall concreting	Concerte	975.00	Sft	10.00	9,750.00	15.0	14625.00	10.0	9750.00	
7	Cable vault slab	Slab	1100.00	Sft	40.00	44,000.00	70.0	77000.00	50.0	55000.00	
8	Anchorset(near 5600E)	Anhorset	210.00	No's	15.00	3150.00	15.0	3150.00	15.0	3150.00	
		Total Amount				4,61,810.00		834195.00		652660.00	

Measurement Sheet

Company : GVRC  
 Project : Innopolis  
 Work Description : Cable Vault  
 Contractor : Vasanthi Constrution & Developers  
 Prepared BY : V Ramesh Reddy

Date: 26-12-2021

S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head total
1	DLC	Layingwork	380.0	15.0	1.0	1.0	5700.00	Sft	
2	Barbending and concreting of raft		380.0	14.5	1.0	1.0	5510.00	Sft	
3	Cable Vault - wall	Bar bending	380.0	7.0	1.0	2.0	5320.00	Sft	
		Shuttering	380.0	7.0	1.0	4.0	10640.00	Sft	
		Concerte 8"	380.0	6.5	1.0	2.0	4940.00	Sft	
5	Bar Bending for cable vault extension upto 5600E	Before 5600E road	65.0	1.0	1.0	1.0	65.0	Sft	
		Before 5600E road	60.0	1.0	1.0	2.0	120.0	Sft	
								sft	185.0
6	Wall concreting		65.0	1.0	5.0	3.0	975.0	Sft	
7	Cable vault slab	Shuttering barbending & Concreting	100.0	11.0	1.0	1.0	1100.0	Sft	
8	Anchorset(near 5600E)	Anchoring of 16mm rebars	70	1	1	3	210	No's	