


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 1075 -		Date - site bills Register		28/2/2022	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		Janardhan Prasad.					
Nature of work		Big Tiles work in C-Block.					
Work done		From Date		To Date			
		05/02/2022		18/02/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block flat	764	54/-	sft	3056/-		
2.	no-C-902,	300	4/-	rft	1200/-		
3.	C-905, C-1002,	1087	4/-	sft	4348/-		
4.	* C-1003.	360	4/-	rft	1440/-		
5.	Tile laying &	647	4/-	sft	2588/-		
6.	Skirting.	300	4/-	rft	1200/-		
7.		873	4/-	sft	3492/-		
8.		265	4/-	rft	1060/-		
9.							
10.							
11.	Total:				18,384/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 28/2/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable -- fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MPPPL		Approved		S.V Subba Reddy			
Project:		May Flower Platinum							
Work Description:		Big Tiles work C-902, C-905, C-1002, C-1003 flats							
Name of the Contractor		Janardhan Prasad							
Prepared By		K.Narendar Reddy							
Date:		28-02-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
	Big Designer Tiles laying work								
1	Big Tiles laying work in C-902	Big Tiles laying work	764.00	sft	4.00	3,056.00			
	Skirting	Skirting	300.00	ft	4.00	1,200.00			
									4,256.00
2	Big Tiles laying work in C-905	Big Tiles laying work	1087.00	sft	4.00	4,348.00			
	Skirting	Skirting	360.00	ft	4.00	1,440.00			
									5,788.00
3	Big Tiles laying work in C-1002	Big Tiles laying work	647.00	sft	4.00	2,588.00			
	Skirting	Skirting	300.00	ft	4.00	1,200.00			
									3,788.00
4	Big Tiles laying work in C-1003	Big Tiles laying work	873.00	sft	4.00	3,492.00			
	Skirting	Skirting	265.00	ft	4.00	1,060.00			
									4,552.00
	Total								18,384.00
	Amount in words- Eighteen Thousand Three Hundred and Eighty Four Rupees only								

MEASUREMENT SHEET										Approved	pha Reddy
Company Name:		MPPPL									
Project:		May Flower Platinum									
Work Description:		Big Tiles work C-902, C-905, C-1002, C-1003 Dats									
Name of the Contractor		Janardhan Prasad									
Prepared By		K.Narender Reddy									
Date:		28-02-2022									
S No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total		
A Big Tiles laying work in C-902											
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	173.85	sf			
			3.25	0.25	1.00	1.00	0.81	sf			
			20.25	7.50	1.00	1.00	151.88	sf			
			16.25	2.00	1.00	1.00	32.50	sf			
			7.00	1.50	1.00	1.00	10.50	sf			
			4.75	3.66	1.00	1.00	17.39	sf			
			3.00	0.50	1.00	1.00	1.50	sf			
			8.29	3.00	1.00	1.00	24.87	sf			
		Master Bed Room	13.50	11.00	1.00	1.00	148.50	sf			
		Dressing	9.00	5.00	1.00	1.00	45.00	sf			
		Children Bed Room	12.00	10.50	1.00	1.00	126.00	sf			
		Guest Bed Room	10.50	10.00	1.00	1.00	105.00	sf			
		Kitchen	10.00	8.00	1.00	1.00	80.00	sf		764	
3	Skirting 3"	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft		300	
B Big Tiles laying work in C-905											
Big Tiles flooring work											
1	Hall	Hall	14.25	10.75	1.00	1.00	153.19	sf			
			5.50	2.16	1.00	1.00	11.88	sf			
			5.00	14.66	1.00	1.00	73.30	sf			
			5.16	3.83	1.00	1.00	19.76	sf			
2	Dining wall	Dining wall	10.66	17.00	1.00	1.00	181.22	sf			
			9.58	11.25	1.00	1.00	107.78	sf			
3	Puja room	Puja room	5.25	4.00	1.00	1.00	21.00	sf			
4	Master Bedroom	Master Bedroom	12.08	11.33	1.00	1.00	136.87	sf			
			6.00	2.00	1.00	1.00	12.00	sf			

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:28-02-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work C-902, C-905, C-1002, C-1003 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Big Tiles work C-902, C-905, C-1002, C-1003 flats Total amount =Rs 18,384=00 Work done from date 05-02-2022 to 18-02-2022	Rs.3676=00

Amount in words: Three Thousand Six Hundred and Seventy Six rupees only.

Sign: _____

Labour Charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:28-02-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Big Tiles work C-902, C-905, C-1002, C-1003 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Big Tiles work C-902, C-905, C-1002, C-1003 flats Total amount =Rs 18,384=00 Work done from date 05-02-2022 to 18-02-2022	Rs.7354=00

Amount in words: Seven Thousand Three Fifty Four rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:28-02-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Big Tiles work C-902, C-905, C-1002, C-1003 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Big Tiles work C-902, C-905, C-1002, C-1003 flats Total amount =Rs 18,384=00 Work done from date 05-02-2022 to 18-02-2022	Rs.7354=00

Amount in words: Seven Thousand Three Fifty Four rupees only.

Sign: _____