

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1015	Date - site bills Register	28-2-22			
Company Name:	m RMLLP	Site:	G m R			
Name of Contractor	J. Muralidhar					
Nature of work	Painting					
Work done	From Date	10-11-21	To Date 28-2-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-Block 1 st	25323	-7.12	slt	1,80,298/-	
2.	to 5 th floor					
3.	Corridor					
4.	75% Painting					
5.	work					
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,80,298/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.	-		PO/WO date:		-	
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 01/03/22		Date:		Date:		
Sign: [Signature]		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	M/R Mallapur LLP	Approved by:	Ramprasad
Project:	Gulmohar Residency.	Sign:	
Work Description:	A-block painting		
Contractor Name:	J.Muralidhar		
Prepared By:	Sai Kumar		
Date:	28-02-2022		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	A-block	Corridor 75% bill						
	1st to 5th floor	Ceiling	242.73	6.50	1.00	5.00	7889	sf
		ceiling beams	6.50	2.75	1.00	80.00	1430	sf
		garbage room ceiling	8.16	4.16	1.00	5.00	170	sf
		Corridor walls	34.66	1.00	10.00	45.00	15597	sf
		walls garbage room	8.16	1.00	8.50	10.00	694	sf
		walls garbage room	4.16	1.00	8.50	10.00	354	sf
		parapet wall b/w flats	9.81	1.00	3.00	35.00	1050	sf
							27163	sf
	Deductions							
		maindoor	3.50	1.00	7.00	45	1102.50	sf
		garbage room door	2.50	1.00	7.00	5	87.50	sf
		lift opening	6.50	1.00	10.00	5	325.00	sf
		lift opening	6.50	1.00	10.00	5	325.00	sf
							1840.00	sf
							25323	sf

Allowance for Consumables

J.Muralidhar.
Hyderabad.

Date: 28.02.22

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at A-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards internal corridor 2coat Luppam , 1 st coat painting work done from 1 st floor to 5 th floor at A-block . Total Amount = 1,80,298 /- Work done from date : 10.11.21 to 28.02.22	Rs.72,119 /-

Amount in words: Seventy Two Thousand One Hundred and Nineteen Thirty Only.



Sign: _____

Allowance for Consumables

J.Muralidhar.
Hyderabad.

Date: 28.02.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at A-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards internal corridor 2coat Luppam , 1 st coat painting work done from 1 st floor to 5 th floor at A-block . Total Amount = 1,80,298 /- Work done from date : 10.11.21 to 28.02.22	Rs.72,119 /-

Amount in words: Seventy Two Thousand One Hundred and Nineteen Thirty Only.



Sign: _____

Bill for Labour Charges

J.muralidhar,
Hyderabad.

Date: 28.02.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting Work done at A-block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards internal corridor 2coat Luppam , 1 st coat painting work done from 1 st floor to 5 th floor at A-block . Total Amount = 1,80,298 /- Work done from date : 10.11.21 to 28.02.22	Rs.72,119 /-

Amount in words: Seventy Two Thousand One Hundred and Nineteen Thirty Only.

Sign: 