



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10211	Date - site bills Register		03/03/2022		
Company Name:		M/MRK-LLP	Site:		GHT		
Name of Contractor		Om PRAKSH SINGH					
Nature of work		TILE WORK					
Work done		From Date	20/02/2022	To Date	02/03/2022		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-109	01	26,732	NO	26,732		
2.	B-406	01	26,732	NO	26,732		
3.	B-711	01	26,732	NO	26,732		
4.	B-712	01	26,732	NO	26,732		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,06,928		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/03/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Estimate Sheet		Company Name:		MMR KOWKUR LLP		Approved by:	
Project:		GHT				Sign:	
work description:		Flooring work done Flats details					
Prepared By :		A Suresh					
Contractor Name :		OM Prakash Singh					
Date:		3-Mar-2022					
		A					
S No.	Item Description	Quantity	Units	Rate	D=AxC Amount	E=Sum of D Item Head Total	Remarks
1	FIAT NO109						
	Floor Tile	1,429	Sft	13	18,577		
	Utility Tile	135	Sft	13	1,755		
	Toilet Tiles	400	Sft	16	6,400		
			SubTotal A		26,732		
2	FIAT NO 711						
	Floor Tile	1,429	Sft	13	18,577		
	Utility Tile	135	Sft	13	1,755		
	Toilet Tiles	400	Sft	16	6,400		
			SubTotal B		26,732		
3	FIAT NO 712						
	Floor Tile	1,429	Sft	13	18,577		
	Utility Tile	135	Sft	13	1,755		
	Toilet Tiles	400	Sft	16	6,400		
			SubTotal B		26,732		
4	FIAT NO 406						
	Floor Tile	1,429	Sft	13	18,577		
	Utility Tile	135	Sft	13	1,755		
	Toilet Tiles	400	Sft	16	6,400		
			SubTotal B		26,732		
Total Amount (a+b +c +d)						1,06,928	

APPROVED BY
03 MAR 2022

Measurement Sheet

Company Name: MMR Kowkur LLP

Project: GHT

Description : Flooring work done Flats details

Prepared By: A Suresh

Date : 03 February 2022


Name of the Contractor : OM Praksh Singh

S No.	Item Head	Name of the Contractor :	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Flat no B- 109		Flooring Tile	1,138	1	1	1	1,138	Sft		
			SUBA 67%								
			Skirting	292	1	1	1	292	Rft	1,429	
			Toilets	200	1	1	2	400	Sft	400	
			Kitchen Room	135	1	1	1	135	Sft	135	
2	Flat no B- 711		Flooring Tile	1,138	1	1	1	1,138	Sft		
			SUBA 67%								
			Skirting	292	1	1	1	292	Rft	1,429	
			Toilets	200	1	1	2	400	Sft	400	
			Kitchen Room	135	1	1	1	135	Sft	135	
3	Flat no 712		Flooring Tile	1,138	1	1	1	1,138	Sft		
			SUBA 67%								
			Skirting	292	1	1	1	292	Rft	1,429	

(Handwritten Signature)

03 BY
03 MAR 2022
SUPERVISOR

	Toilets	200	1	1	2	400	Sft	400
	Kitchen Room	135	1	1	1	135	Sft	135
4	Flat no B- 406	1,138	1	1	1	1,138	Sft	
	Flooring Tile							
	SUBA 67%							
	Skerting	292	1	1	1	292	Rft	1,429
	Toilets	200	1	1	2	400	Sft	400
	Kitchen Room	135	1	1	1	135	Sft	135



MAR 2022

PROJECT MANAGER

Bill For Consumable Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date: 03-03-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 109, 711 & 712 & 406 Tile laying work done Total Amount is Rs :1,06,928/- Work Done from date:20-02-2022 To Date: 01-03-2022	Rs : 21,385/-

Amount in words: Twenty One Thousand Three Hundred Eighty Five Only/-



Sign: B. Satharam



Bill For Labor Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date: 03-03-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 109, 711& 712 & 406 Tile laying work done Total Amount is Rs :1,06,928/- Work Done from date:20-02-2022 To Date: 01-03-2022	Rs : 42,771/-

Amount in words: Forty Two Thousand Seven Hundred Seventy One Only/-



Sign: B. Sreenivas



Bill For Hire Equipment Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date: 03-03-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance For Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 109, 711& 712 & 406 Tile laying work done Total Amount is Rs :1,06,928/- Work Done from date:20-02-2022 To Date: 01-03-2022	Rs : 42,771/-

Amount in words: Forty Two Thousand Seven Hundred Seventy One Only/-

Sign: B. Svarou

