

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1025	Date - site bills Register	
Company Name:	MRMLIP.	Site:	G.M.R.
Name of Contractor	S. Naveen.		
Nature of work	Civil & R.C.C. works.		
Work done	From Date		To Date

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A Block to	8748	48	SFT	4,19,904	
2.	E -Block					
3.	Column casting					
4.	f concreteing					
5.	work done.					
6.	scaffolding f lifting	1	10%	(10%)	41,990.	
7.	charges					
8.						
9.						
10.						
11.	Total:				4,61,894.	

Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : A - E Block Column casting & Beam casting work completed.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 03/03/22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMallapurLLP

Project: Gulmohar Residency

Work Description: A & C Block Drive way

Contractor : S. Naveen

Prepared By Srinivas N

Date: 22-02-2022

Approved by Ram prasad

Sign:

$E = A \times B \times C \times F$

S No.	Item Head	Grid no	Col no.	Length	Width	Height	D Nos	Quantity	Units
	Columns at A Block	Outer side	RC1	1	6	15	25	2250	Sft
		Inner side	RC1	1	6	15	16	1440	Sft
	Columns at C Block	Outer side	RC1	1	6	15	21	1890	Sft
		Inner side	RC1	1	6	15	16	1440	Sft
	Columns on Raft at E Block		RC2	1	6	9	32	1728	Sft
								8748	Sft

Bill for Labour Charges

S. Naveen,
Chakripuram

Date: 22-02-22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards A & C -block Drive way Column Shuttering Work. Total Amount = 461894 /- Work done from date 22.12.21 to date 22.02.22	Rs 184757 /-

Amount in words: One Lakh Eighty Four Thousand Seven Hundred and Fifty Seven Rupees Only.

Sign: _____

Allowance for Equipment

S Naveen,
Chakripuram

Date: 22.02.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards A & C -block Drive way Column Shuttering Work. Total Amount = 461894 /- Work done from date 22.12.21 to date 22.02.22	Rs 184757 /-

Amount in words: One Lakh Eighty Four Thousand Seven Hundred and Fifty Seven Rupees Only.

Sign: _____

Allowance for Consumables

S Naveen,
Chakripuram

Date: 22.02.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards A & C -block Drive way Column Shuttering Work. Total Amount = 461894 /- Work done from date 22.12.21 to date 22.02.22	Rs 92378 /-

Amount in words: Ninety Two Thousand Three Hundred and Seventy Eight Rupees Only.

Sign: _____