

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register	1024	Date - site bills Register	
Company Name:	MRMLLP	Site:	G.M.R.
Name of Contractor	S. Naveen.		
Nature of work	Civil & R.C.C works.		
Work done	From Date		To Date

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-Block to E-block	18058	40	SFT	7,22,300	
2.	drive way					
3.	footing of Raft					
4.	f. Plinth Beam					
5.	casting work					
6.	done					
7.						
8.						
9.						
10.						
11.	Total:				722300	

Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : A-Block to E-Block R/C footing, Pedestals, Plinth beam f. Raft shuttering and concreting work done.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:		MRMallapurLLP		Approved by:		Ram prasad	
Project:		Gulmohar Residency		Sign:			
Work Description:		A & C Block Drive way					
Contractor Name:		S Naveen					
Prepared By		Srinivas N					
Date:		22-02-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Drive way footings and Typical works	Shuttering Work	18,058	Sft	40	7,22,300	
		Total				7,22,300	
<p>Note ; Columns above 15 Feet Rs 48 /Sft  In words ; Seven Lakhs Twenty Two Thousand Three Hunderd Rupees Only.</p>							

**MEASUREMENT SHEET**

Company Name:	MRMallapurLLP	Approved by:	Ram prasad
Project:	Gulmohar Residency	Sign:	
Work Description:	A & C Block Drive way		
Contractor :	S. Naveen		
Prepared By	Srinivas N		
Date:	22-02-2022		

S No.	Item Head	Grid no	Col no.	A	B	C	D	E = Ax B x C x F			
				Length	Width	Height	Nos	Quantity	Units		
1	Shoe Footings from A Block South to West	Driveway Outer side	RC1	9	4.75		3	7	898	Sft	
		Driveway inner Side	RC1	7			7	3	19	2793	Sft
	Square Footings	Driveway Outer side	RC1	7			7	1.5	14	1029	Sft
		Step Footings	RC1	5			5	1.5	14	525	Sft
		Pedastals	RC1	2.5			1.5	2.5	14	131	Sft
	Below Ground level	Column	RC1	6			1	3	37	666	Sft
	Plinth Beams	Between Driveway	RC1	18			2	1	14	504	Sft
		Outer side	RC1	172			2	1	1	344	Sft
		Inner side	RC1	167			1	1	1	167	Sft
	2	Shoe Footings fro C Block South to West	Driveway Outer side	RC1	9	4.75		3	10	1283	Sft
Driveway inner Side			RC1	9	4.75		3	5	641	Sft	
		Step Footings	RC1	10			5	1.5	14	1050	Sft
		Pedastals	RC1	2.5			1.5	2.5	14	131	Sft
		Plinth Beams	Between Driveway	RC1	22			2	1	9	396
South of C block		Outer side	RC1	206			2	1	1	412	Sft
		Inner side	RC1	179			2	1	1	358	Sft
3	Raft Eblock west side	Drive way	CF2	54.5			7	2	2	1526	Sft
	Raft Eblock East side	Drive way	CF1	57			4.75	2	2	1083	Sft
	Raft Eblock west side	Drive way	CF2	43.75			7	2	2	1225	Sft
	Raft Eblock East side	Drive way	CF1	45			4.75	2	2	855	Sft
	Pedestals on raft		RC1	7.5			1	4	32	960	Sft
	Tie Beams 1	Drive way	CF2	54.5			1	2	1	109	Sft
		Drive way	CF1	57			1	2	1	114	Sft
		Drive way	CF2	43.75			1	2	1	88	Sft
		Drive way	CF1	45			1	2	1	90	Sft
		Between Driveway		21.25			1	2	16	680	Sft
									18058	Sft	

## Bill for Labour Charges

S. Naveen,  
Chakripuram

Date: 22-02-22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC Works  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards A & C -block Footings, Columns and tie Beams Shuttering&casting Work. Total Amount = 722300 /- Work done from date 22.12.21 to date 22.02.22	Rs 288920 /-

Amount in words: Three Lakh Eighty Eight Thousand Nine Hundred and Twenty Rupees Only.

Sign: \_\_\_\_\_

Allowance for Equipment

S Naveen,  
Chakripuram

Date: 22.02.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC Works  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards A & C -block Footings, Columns and tie Beams Shuttering&casting Work. Total Amount = 722300 /- Work done from date 22.12.21 to date 22.02.22	Rs 288920 /-

Amount in words: Three Lakh Eighty Eight Thousand Nine Hundred and Twenty Rupees Only.

Sign: \_\_\_\_\_

Allowance for Consumables

S Naveen,  
Chakripuram

Date: 22.02.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC Works  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards A & C -block Footings, Columns and tie Beams Shuttering&casting Work. Total Amount = 722300 /- Work done from date 22.12.21 to date 22.02.22	Rs 144460 /-

Amount in words: One Lakh Forty Four Thousand Four Hundred and Sixty Rupees Only.

Sign: \_\_\_\_\_