

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1022		Date - site bills Register		01.03.22.	
Company Name:		MRMLLP		Site:		G.M.R.	
Name of Contractor		S Bikshapathi (SRM Casting Contractors)					
Nature of work		R.C.C & Shuttering works.					
Work done		From Date		26/1/22		To Date	
						28/2/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block - Slab for	9075	40	SFT	3,63,004		
2.	Flat nos		45%	(%)	1,63,352		
3.	603, 604, 605	add 8%					
4.		lifting chugl					
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				5,26,355		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : C-Block slab 603, 604, 605 flat slab shutter & casting work completed.							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date:			Date:			Date:	
Sign:			Sign:			Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MRMLLP						Approved by: Ram Prasad	
Project:		Gulmohar Residency						Sign:	
Work Description:		C Block Slab Shuttering Works Flat Nos (603,604,605)							
Contractor Name:		Bikshapati ( SBM Centring Contractors)							
Prepared By		Srinivas N							
Date:		01.03.22							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	C Block Slab (603,604,605)	Slab 8 Shuttering	9,075	Sft	40.00	3,63,004			
2	Add 8% Shifting Charges for slab 8			45 (%)		1,63,352			
3									
		TOTAL				5,26,355			
Note ;Circular 801(F) dated 24.09.21									
In Words : Five Lakh Twenty Six Thousand Three Hundred and Fifty Five Rupees Only.									

**MEASUREMENT SHEET**

Company	MRMLLP	Approved by:	Ram Prasad
Project:	Gulmohar Residency	Sign:	
Work Desc	C Block Slab Flat Nos 603,604,605		
Contractor	Bikshapati ( SBM Centring Contractors)		
Prepared By	Srinivas N		
Date:	28.02.22		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	= AxBxCxH Quantity	F Units	G=Sum of E Item Head Total
1.00	C Block Slab	B12-P12	83.16	1.00	2.75	1.00	228.69	Sft	
	Shuttering Work	B'12-P'12	83.16	1.00	2.75	1.00	228.69	Sft	
		B13-P13	83.16	1.00	2.75	1.00	228.69	Sft	
	Flat Nos (603,604,605)	D13'-O13'	21.00	1.00	2.75	1.00	57.75	Sft	
		B14-P14	28.50	1.00	3.75	1.00	106.88	Sft	
		G14-G19	83.16	1.00	2.75	1.00	228.69	Sft	
		G16-Q16	54.91	1.00	2.75	1.00	151.00	Sft	
		G17-Q17	48.00	1.00	2.75	1.00	132.00	Sft	
		G19-Q19	55.00	1.00	2.75	1.00	151.25	Sft	
		K20-Q20	38.33	1.00	2.75	1.00	105.41	Sft	
		M'20-P20	83.16	1.00	2.75	1.00	228.69	Sft	
		B12-B14	35.66	1.00	2.75	1.00	98.07	Sft	
		C12-C14	33.16	1.00	2.75	1.00	91.19	Sft	
		D12-D14	18.5	1.00	3.75	1.00	69.38	Sft	
		E12-E14	33.16	1.00	2.75	1.00	91.19	Sft	
		G12-G19	67.66	1.00	2.75	1.00	186.07	Sft	
		I12-I19	67.66	1.00	2.75	1.00	186.07	Sft	
		L12-L14	33.16	1.00	2.75	1.00	91.19	Sft	
		M12-M14	18.16	1.00	2.75	1.00	49.94	Sft	
		N12-N14	33.16	1.00	2.75	1.00	91.19	Sft	
		P12-P14	34.66	1.00	2.75	1.00	95.32	Sft	
		M14-M20	44.5	1.00	2.75	1.00	122.38	Sft	
		M16-M20	33.16	1.00	2.75	1.00	91.19	Sft	
		M'16-M'20	118.5	1.00	2.75	1.00	325.88	Sft	
		P16-P20	33.16	1.00	2.75	1.00	91.19	Sft	
		Q16-Q20	34.66	1.00	2.75	1.00	95.32	Sft	
	Slab Area		84.58	36.16	1.0	1.0	3058.41	Sft	
			39.5	36.16	1.0	1.0	1428.32	Sft	
			33	17.33	1.0	1.0	571.89	Sft	
	Staircase		449	1.0	1.0	1.0	449.00	Sft	
	Deductions	Service lift	-9.30	1.00	6.00	1.00	-55.80	Sft	
							9075.09		

## Bill for Labour Charges

Bikshapati S,  
Chakripuram

Date: 01/03/22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur.  
**Type of Work:** Rcc & Civil Works.  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 3 Flat NOS 603,604,605. Total Amount = 526355, /- Work done from date 26-01-22 to date 28-02-22	Rs. 210542 /-

Amount in words: Two Lakh Ten Thousand Five Hundred Forty Two Rupees Only.

Sign: \_\_\_\_\_

*23/3/22*  
*210542*



