


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl.No. - site bills register		1083		Date - site bills Register		
Company Name:		MPL		Site:		may flower plebs m
Name of Contractor Jamardlen P/S Ltd						
Nature of work Tiles work						
Work done		From Date		To Date		
		10/2/2022		25/2/2022		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Corridor Tiles Carping work at					
2.	1st floor - Part - 2					
3.	Flooring area	2467	17/-	Sft	41,939 = 0	
4.	Cladding area	2752	17/-	Sft	46,784 = 0	
5.	Making hole for cance	16	50/-	sq	800 = 00	
6.						
7.						
8.						
9.						
10.						
11.	Total:				89,523 = 0	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 05/3/2022		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET												
Company Name		MPL										
Project		May Flower Platinum										
Work Description		Corridor Tiles laying at 10th floor-part 2										
Contractor Name		Janardhan Prasad										
Prepared by:		K. Narendra Reddy										
Date:		04-03-2022										
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head sqft			
1	Corridor Tiles laying at 10th floor- part 2 Corridor Big tiles laying - Flooring	Flooring area	50.00	7.00	1.00	1	350.00	sqft				
		B4 flat 000	64.00	9.00	1.00	1	576.00	sqft				
		B3 flat 000	42.50	7.00	1.00	1	297.50	sqft				
		C6 000	45.00	17.33	1.00	1	779.85	sqft				
		C4 000	45.00	6.75	1.00	1	303.75	sqft				
		C2 to C3 flats	16.00	10.00	1.00	1	160.00	sqft				
		Staircase										
		Total Flooring Area						2467				
		2	Walls Tiles cladding	Walls cladding	50.00	1.00	4.00	2		400.00	sqft	
				B4 flat to B3 flat	64.00	1.00	4.00	2		512.00	sqft	
B3 to C6 flat	42.50			1.00	4.00	2	340.00	sqft				
C6 to C5 flat	17.00			1.00	4.00	2	136.00	sqft				
C1 to C4	45.00			1.00	4.00	2	360.00	sqft				
C 2 to C3	45.00			1.00	4.00	2	360.00	sqft				
Electrical ducts	10.00			9.00	1.00	2	80.00	sqft				
Main Doors	10.75			8.50	1.00	8	193.50	sqft				
VRF AC window	8.00			1.00	8.50	8	544.00	sqft				
VRF AC window	10.00			1.00	8.50	4	340.00	sqft				
Deduction												
	Doors	3.50	1.00	7.00	8	196.00	sqft					
	Doors	3.50	1.00	4.00	8	112.00	sqft					
	VRF AC Window	6.00	1.00	6.00	4	144.00	sqft					
	VRF AC Window	5.50	1.00	4.00	1	22.00	sqft					
	Doors	2.00	1.00	5.00	4	40.00	sqft	51.4				
Total Wall Cladding Area												
								2752				
3	Making note for light and camera	Making note for light and camera	16.00	1.00	1.00	1	16.00	nos				

**Bill for Consumables**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:04-03-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 10th floor- part 2  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Corridor Tiles laying at 10th floor- part 2 Total amount Rs 89523-00 Work done from date 10-02-2022 to 25-02-2022	Rs.17905-00

Amount in words: Seventeen Thousand Nine Hundred and Five rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:04-03-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 10th floor- part 2  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 10th floor- part 2 Total amount Rs 89523=00 Work done from date 10-02-2022 to 25-02-2022	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**  
Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:04-03-2022

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1, Mallapur  
**Type of Work:** Corridor Tiles laying at 10th floor- part 2  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 10th floor- part 2 Total amount = Rs 89523=00 Work done from date 10-02-2022 to 25-02-2022	Rs.35809 00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: \_\_\_\_\_