

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1041	Date - site bills Register		8/3/22	
Company Name:		MMMLP	Site:		GMR	
Name of Contractor		Muralidhar				
Nature of work		Painting Work				
Work done		From Date	20.12.21	To Date	18.2.22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-206,207,208	1092	11.75	sqk	12,834	
2.	Potly work					
3.	Painting, utility					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				12,834	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : All Works Completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 8/3/22		Date:		Date:		
Sign: [Signature]		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRR Mallapur LLP		Approved by:		Ramprasad		
Project:		Gulmoohar Residency.		Sign:				
Work Description:		A-block internal painting						
Contractor Name:		Muralidhar						
Prepared By:		P. Sai kumar						
Date:		08.03.22						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	A-block	1360sft@32						
	Birba Party	A-207,206,208						
		Balcony	10.66	7.00	1.00	3.00	223.86	sft
		ceiling	7	9.50	1.00	3.00	199.50	sft
		walls	10.66	9.50	1.00	3.00	303.81	sft
		walls	7	8.00	1.00	3.00	168.00	sft
		deductions	7	8.00	1.00	-3.00	-168.00	sft
		walls	10.66	2.00	1.00	3.00	63.96	sft
		utility	8.33	4.33	1.00	3.00	108.21	sft
		walls	12.5	7.33	1.00	3.00	274.88	sft
		deductions	4.33	4.00	1.00	-3.00	-51.96	sft
		deductions	2.5	4.00	1.00	-3.00	-30.00	sft
							1092	sft

Bill for Labour Charges

J.muralidhar,
Hyderabad.

Date: 08.03.22


In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting Work done at A-block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards A-block flat no-206,207,208 flats balcony,utility putty work at A-block . Total Amount = 12,834 /- Work done from date : 20.12.21 to 18.02.22	Rs.5,133 /-

Amount in words: Five Thousand One Hundred and Thirty Three Only.

Sign: _____



Bill for Equipment Allowance

J.Muralidhar,
Hyderabad.

Date: 08.03.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting work done at A-block.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards A-block flat no-206,207,208 flats balcony,utility putty work at A-block . Total Amount = 12,834 /- Work done from date : 20.12.21 to 18.02.22	Rs.5,133 /-

Amount in words: Five Thousand One Hundred and Thirty Three Only.

Sign: _____

Allowance for Consumables

J.Muralidhar.
Hyderabad.

Date: 08.03.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Painting work done at A-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards A-block flat no-206,207,208 flats balcony, utility putty work at A-block . Total Amount = 12,834 /- Work done from date : 20.12.21 to 18.02.22	Rs.2,566 /-

Amount in words: Two Thousand Five Hundred and Sixty Six Only.

Sign: _____