


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1091		Date - site bills Register		09/03/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Bassapa					
Nature of work		Painting works					
Work done		From Date		14/01/2022		To Date	
						02/03/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Ventilation Ducts						
2.	Primer & First coat						
3.	Coat painting work						
④	Lower Basement	5,817.80	5.75	Sft	33,452.00		
⑤	Upper Basement	5,817.80	5.75	Sft	33,452.00		
6.					66,904.00		
7.	Add GST 18%				12,042.00		
8.							
9.							
10.							
11.	Total:				78,947.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 9/3/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		Ventilation Ducts Painting Works							
Contractor Name:		B.Bassapa							
Date:		09.03.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
Ventilation Ducts Painting Works									
1		Lower Basement	5,817.80	Sft	5.75	33,452.35			
2		Upper Basement	5,817.80	Sft	5.75	33,452.35			
						Amount			
						GST 18%			
						Total Amount			
						66,904.70			
						12,042.85			
						78,947.55			
Amount in words :- Seventy Eighty Thousand Nine Hundred and Foirty Seven Rupees Only									

**MEASUREMENT SHEET**

Company Name:		MPL	Prepared by:		R.Ashok				
Project:		May Flower Platinum							
Work Description:		Ventilation Ducts Painting Works							
Contractor Name:		B.Bassapa							
Date:		09.03.2022							
S.No	Item Head	A Length	B Width	C Height	Nos	Quantity	Units	Total Head	
<b>1 Ventilation Ducts Painting Works</b>									
	Lower Basement	24.75	1.00	4.75	4.00	470.25	Sft		
		11.91	1.00	4.75	4.00	226.29	Sft		
		16.58	1.00	4.75	4.00	315.02	Sft		
		23.66	1.00	4.75	4.00	449.54	Sft		
		9.58	1.00	4.75	4.00	182.02	Sft		
		14.50	1.00	4.75	4.00	275.50	Sft		
		11.25	1.00	4.75	4.00	213.75	Sft		
		13.00	1.00	4.75	4.00	247.00	Sft		
		9.91	1.00	4.75	4.00	188.29	Sft		
		26.41	1.00	4.75	4.00	501.79	Sft		
		13.25	1.00	4.75	4.00	251.75	Sft		
		25.88	1.00	4.75	4.00	491.72	Sft		
		9.91	1.00	4.75	4.00	188.29	Sft		
		12.66	1.00	4.75	4.00	240.54	Sft		
		10.91	1.00	4.75	4.00	207.29	Sft		
		19.75	1.00	4.75	4.00	375.25	Sft		
		11.88	1.00	4.75	4.00	225.72	Sft		
		25.75	1.00	4.75	4.00	489.25	Sft		
		14.66	1.00	4.75	4.00	278.54	Sft		
	Upper Basement	24.75	1.00	4.75	4.00	470.25	Sft		
		11.91	1.00	4.75	4.00	226.29	Sft		
		16.58	1.00	4.75	4.00	315.02	Sft		
		23.66	1.00	4.75	4.00	449.54	Sft		
		9.58	1.00	4.75	4.00	182.02	Sft		
								<b>5,817.80</b>	

